

监 理 日 志

日期：2022 年 12 月 13 日

天气：晴

星期：二

气温：-4℃ - 9℃

工程名称：侯马元工 200MW/MWh 独立储能项目

	施工单位	施工内容及进度
施工情况	山西吉瑞电力工程有限公司	<p>一、人员及机械配备： 管理人员：3人；施工人员：19人；强夯机：1辆，挖掘机：1辆，装载机：1辆，渣土车：4辆。</p> <p>二、今日完成情况： 1.静载试验，今日完成2个点，累计完成25/44个点（含试夯点），土工累计完成44/44个点； 2.线路18#基础拆模。</p> <p>三、明日计划： 1.静载试验； 2.17#塔基基础开挖。</p>
监理工作情况	<p>1.现场巡查，对接土建图纸资料，并下发施工单位； 2.现场巡查，要求施工单位拆模过程中注意施工安全，个别施工人员未正确佩戴安全帽。</p>	
其它事项		
本日现场监理人员		
记录人：	总监理工程师/总监理工程师代表（签字）： 	

工程现场照片：

文字 描述	静载试验	塔基拆模
照片	 A wide-angle photograph of a construction site under a clear blue sky. In the center, several large, rectangular concrete blocks are stacked on top of each other, supported by a series of vertical concrete pillars. The ground is dry and dusty, with some tracks visible. In the background, there are some low-rise buildings and a fence.	 A photograph showing a tall, cylindrical concrete structure, likely a tower foundation, being demolished. The structure is surrounded by a complex network of metal scaffolding and wooden formwork. A worker in dark clothing is visible at the base of the structure, providing a sense of scale. The background shows a hilly, excavated area with some other construction elements.
文字 描述		
照片		