



Construction Daily Report

Project Name	BridgeStone 2.968MW		Process Rate	Signature	Signature	
Period	2017/2/20	2017/5/31	1.4%			
Date	2017/2/27					
Weather	Sunny , Temp. 15 °C , Humidity 28%					
Metrerial List & Process Rate						
Division		Total Q'ty	Location	Receiving	Installation	Construction Plan
Electricity						05/28
75%	Module	11,200 EA		11,200 EA	0 EA	04/09
	Inverter	3 EA		0 EA	0 EA	05/07
	Transformer	3 Set		0 Set	0 Set	05/07
	Combiner box	44 EA		0 EA	0 EA	04/23
	HV/LV Cabinet	12 EA		0 EA	0 EA	05/07
	Cable	0 m		0 m	0 m	05/28
	>PV Cable	39,068 m		0 m	0 m	04/30
	>Main AC/DC Cable	0 m		0 m	0 m	05/12
	>Transmission Line	0 m		0 m	0 m	05/28
Structure						04/09
20%	Steel Structure	100 Unit		0 Unit	0 Unit	04/09
	Aluminum Structure	100 Unit		0 Unit	0 Unit	04/09
Others						05/31
5%	Civil	100 Unit		0 Unit	0 Unit	05/28
	Monitoring	100 Unit		0 Unit	0 Unit	05/31
	Settlement	100 Unit		0 Unit	0 Unit	03/05
Workers & Heavy Equipments						
Items		Before	Today		Total	
Management		6	2		8	
Workers	Civil	0	0		0	
	Structure	2	4		6	
	Electrical	0	0		0	
Heavy Equipment	Fork Lift	0	0		0	
	Cargo Crane	0	0		0	
	Backhoe	0	0		0	
		0	0		0	
Daily Work						
Today 1. 项目管理人员及施工人员安全教育. 2. 相机申请需普利司通管理本部长审批. 3. 带施工人员确认集装箱放置位置及连廊梯子安装位置.			Tomorrow 1. 变电站站用电电源点确认. 2. 两个集装箱进厂. 3. 梯子备料. 4. 屋顶条件确认, 做放线准备.			
Remarks			Remarks			





Project Name	BridgeStone 2.968MW Solar PV Construction	Date	2017.02.27
Description			

Project Name	BridgeStone 2.968MW Solar PV Construction	Date	2017.02.27
Description			

Project Name	BridgeStone 2.968MW Solar PV Construction	Date	2017.02.27
Description			
Project Name	BridgeStone 2.968MW Solar PV Construction	Date	2017.02.27
Description			

Project Name	ShengHe 0.95MW Solar PV Construction	Date	2017.02.27
Description			
Project Name	BridgeStone 2.968MW Solar PV Construction	Date	2017.02.27
Description			



Project Name	BridgeStone 2.968MW Solar PV Construction	Date	2017.02.27
Description			



Project Name	BridgeStone 2.968MW Solar PV Construction	Date	2017.02.27
Description			



Construction Daily Report

Project Name		<i>ShengHe 0.95MW Solar PV</i>		Process Rate	Signature	Signature
Period		<i>2017/2/20</i>	<i>2017/5/31</i>	2.4%		
Date		<i>2017/2/27</i>				
Weather		<i>Sunny , Temp. 15 °C , Humidity 28%</i>				
Metrierial List & Process Rate						
Division		Total Q'ty	Location	Receiving	Installation	Construction Plan
Electricity					<i>05/28</i>	<i>2.5%</i>
75%	Module	<i>11,200 EA</i>		<i>#####</i>	<i>0 EA</i>	<i>04/09 15.0%</i>
	Inverter	<i>3 EA</i>		<i>0 EA</i>	<i>0 EA</i>	<i>05/07 0.0%</i>
	Transformer	<i>3 Set</i>		<i>0 Set</i>	<i>0 Set</i>	<i>05/07 0.0%</i>
	Combiner box	<i>36 EA</i>		<i>0 EA</i>	<i>0 EA</i>	<i>04/23 0.0%</i>
	HV/LV Cabinet	<i>12 EA</i>		<i>0 EA</i>	<i>0 EA</i>	<i>05/07 0.0%</i>
	Cable	<i>100 Unit</i>		<i>0 Unit</i>	<i>0 Unit</i>	<i>05/28 0.0%</i>
	>PV Cable	<i>100 Unit</i>		<i>0 Unit</i>	<i>0 Unit</i>	<i>04/30 0.0%</i>
	>Main AC/DC Cable	<i>100 Unit</i>		<i>0 Unit</i>	<i>0 Unit</i>	<i>05/12 0.0%</i>
	>Transmission Line	<i>100 Unit</i>		<i>0 Unit</i>	<i>0 Unit</i>	<i>05/28 0.0%</i>
Structure					<i>04/09</i>	<i>0.0%</i>
20%	Steel Structure	<i>100 Unit</i>		<i>0 Unit</i>	<i>0 Unit</i>	<i>04/09 0.0%</i>
	Aluminum Structure	<i>100 Unit</i>		<i>0 Unit</i>	<i>0 Unit</i>	<i>04/09 0.0%</i>
Others					<i>05/31</i>	<i>10.0%</i>
5%	Civil	<i>100 Unit</i>		<i>0 Unit</i>	<i>0 Unit</i>	<i>05/28 0.0%</i>
	Monitoring	<i>100 Unit</i>		<i>0 Unit</i>	<i>0 Unit</i>	<i>05/31 0.0%</i>
	Settlement	<i>100 Unit</i>		<i>0 Unit</i>	<i>0 Unit</i>	<i>03/05 30.0%</i>
Workers & Heavy Equipments						
Items		Before		Today		Total
Management		0		0		0
Workers	Civil	0		0		0
	Structure	0		0		0
	Electrical	0		0		0
Heavy Equipment	Fork Lift	0		0		0
	Cargo Crane	0		0		0
	Backhoe	0		0		0
		0		0		0
Daily Work						
<u>Today</u>				<u>Tomorrow</u>		
<u>Remarks</u>				<u>Remarks</u>		



Project Name	BridgeStone 2.968MW Solar PV Construction	Date	2017.02.27
Description			

Project Name	BridgeStone 2.968MW Solar PV Construction	Date	2017.02.27
Description			

Project Name	BridgeStone 2.968MW Solar PV Construction	Date	2017.02.27
Description			
Project Name	BridgeStone 2.968MW Solar PV Construction	Date	2017.02.27
Description			

Project Name	ShengHe 0.95MW Solar PV Construction	Date	2017.02.27
Description			
Project Name	BridgeStone 2.968MW Solar PV Construction	Date	2017.02.27
Description			



Project Name	BridgeStone 2.968MW Solar PV Construction	Date	2017.02.27
Description			



Project Name	BridgeStone 2.968MW Solar PV Construction	Date	2017.02.27
Description			



Construction Daily Report

Project Name		<i>BridgeStone 2.968MW</i>		Process Rate	Signature	Signature
Period		<i>2017/2/20</i>	<i>2017/5/31</i>	2.3%		
Date		<i>2017/2/28</i>				
Weather		<i>Sunny , Temp. 15 °C , Humidity 30%</i>				
Metrierial List & Process Rate						
Division		Total Q'ty	Location	Receiving	Installation	Construction Plan
Electricity						05/28 2.4%
75%	Module	<i>11,200 EA</i>		<i>11,200 EA</i>	<i>0 EA</i>	04/09 4.0%
	Inverter	<i>3 EA</i>		<i>0 EA</i>	<i>0 EA</i>	05/07 0.0%
	Transformer	<i>3 Set</i>		<i>0 Set</i>	<i>0 Set</i>	05/07 0.0%
	Combiner box	<i>44 EA</i>		<i>0 EA</i>	<i>0 EA</i>	04/23 0.0%
	HV/LV Cabinet	<i>12 EA</i>		<i>0 EA</i>	<i>0 EA</i>	05/07 0.0%
	Cable	<i>0 m</i>		<i>0 m</i>	<i>0 m</i>	05/28 0.0%
	>PV Cable	<i>39,068 m</i>		<i>0 m</i>	<i>0 m</i>	04/30 0.0%
	>Main AC/DC Cable	<i>0 m</i>		<i>0 m</i>	<i>0 m</i>	05/12 0.0%
	>Transmission Line	<i>0 m</i>		<i>0 m</i>	<i>0 m</i>	05/28 0.0%
Structure						04/09 0.0%
20%	Steel Structure	<i>100 Unit</i>		<i>0 Unit</i>	<i>0 Unit</i>	04/09 0.0%
	Aluminum Structure	<i>100 Unit</i>		<i>0 Unit</i>	<i>0 Unit</i>	04/09 0.0%
Others						05/31 10.0%
5%	Civil	<i>100 Unit</i>		<i>0 Unit</i>	<i>0 Unit</i>	05/28 0.0%
	Monitoring	<i>100 Unit</i>		<i>0 Unit</i>	<i>0 Unit</i>	05/31 0.0%
	Settlement	<i>100 Unit</i>		<i>0 Unit</i>	<i>0 Unit</i>	03/05 30.0%
Workers & Heavy Equipments						
Items		Before	Today		Total	
Management		8	3		11	
Workers	Civil	0	0		0	
	Structure	6	5		11	
	Electrical	0	0		0	
Heavy Equipment	Fork Lift	0	0		0	
	Cargo Crane	0	0		0	
	Backhoe	0	0		0	
		0	0		0	
Daily Work						
Today 1. 逆变器和变压器设备申请单及厂家评分表提交给奥瑟亚. 2. 变电站站用电(2次)普利司通同意使用35kV电源, 但需得到供电局认可. 3. 与施工方说明组件排布图. 4. 梯子备料.				Tomorrow 1. 上午两个集装箱进厂. 2. 梯子备料. 3. 变电站站用电(2次)是否可以使用, 向供电局确认.		
Remarks 1.集装箱原定今天(2/28)16:00到达现场, 因集装箱租赁公司的运送车辆及司机出差其他地区, 所以集装箱没有到达现场. 预计3月1日上午到达现场.				Remarks		



Project Name	BridgeStone 2.968MW Solar PV Construction	Date	2017.02.27
Description			
Project Name	BridgeStone 2.968MW Solar PV Construction	Date	2017.02.27
Description			

Project Name	BridgeStone 2.968MW Solar PV Construction	Date	2017.02.27
Description			
Project Name	BridgeStone 2.968MW Solar PV Construction	Date	2017.02.27
Description			

Project Name	ShengHe 0.95MW Solar PV Construction	Date	2017.02.27
Description			
Project Name	BridgeStone 2.968MW Solar PV Construction	Date	2017.02.27
Description			

Project Name	BridgeStone 2.968MW Solar PV Construction	Date	2017.02.27
Description			
Project Name	BridgeStone 2.968MW Solar PV Construction	Date	2017.02.27
Description			