

混凝土预制桩施工监理旁站记录

编号: GFDZJEM30-GFQ-07

工程名称		通威渔光一体(东港)现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵(2#)		管桩型号	实际桩顶标高(M)	使用桩长(M)	有效桩长(M)	最后贯入度(MM)	备注
序号	桩号						
246	261	PHC300AB70	13.21	8	8	25	
247	260	PHC300AB70	13.23	8	8	29	
248	259	PHC300AB70	13.20	8	8	29	
249	258	PHC300AB70	13.19	8	8	28	
250	257	PHC300AB70	13.21	8	8	28	
251	256	PHC300AB70	13.23	8	8	29	
252	255	PHC300AB70	13.19	8	8	28	
253	254	PHC300AB70	13.21	8	8	25	
254	253	PHC300AB70	13.22	8	8	25	
255	252	PHC300AB70	13.19	8	8	28	
256	250	PHC300AB70	13.22	8	8	29	
257	249	PHC300AB70	13.21	8	8	28	
258	248	PHC300AB70	13.23	8	8	29	
259	247	PHC300AB70	13.21	8	8	24	
260	246	PHC300AB70	13.18	8	8	24	
261	245	PHC300AB70	13.17	8	8	29	
262	244	PHC300AB70	13.21	8	8	26	
263	243	PHC300AB70	13.21	8	8	25	
264	242	PHC300AB70	13.23	8	8	25	
265	241	PHC300AB70	13.21	8	8	24	
266	208	PHC300AB70	13.24	8	8	26	
267	207	PHC300AB70	13.22	8	8	25	
268	206	PHC300AB70	13.24	8	8	23	
269	205	PHC300AB70	13.23	8	8	24	
270	204	PHC300AB70	13.25	8	8	25	
271	203	PHC300AB70	13.25	8	8	27	
272	202	PHC300AB70	13.23	8	8	29	
273	201	PHC300AB70	13.23	8	8	25	
274	200	PHC300AB70	13.20	8	8	29	
275	199	PHC300AB70	13.20	8	8	28	
276	197	PHC300AB70	13.22	8	8	29	
277	196	PHC300AB70	13.21	8	8	23	
278	195	PHC300AB70	13.22	8	8	28	
279	194	PHC300AB70	13.23	8	8	29	
280	193	PHC300AB70	13.25	8	8	29	
281	192	PHC300AB70	13.20	8	8	23	
282	191	PHC300AB70	13.22	8	8	28	
283	190	PHC300AB70	13.22	8	8	29	
284	189	PHC300AB70	13.20	8	8	29	
285	188	PHC300AB70	13.22	8	8	28	
286	186	PHC300AB70	13.21	8	8	29	
287	185	PHC300AB70	13.19	8	8	26	
288	184	PHC300AB70	13.23	8	8	28	
289	183	PHC300AB70	13.22	8	8	27	
290	182	PHC300AB70	13.23	8	8	29	

旁站监理:

王学明

姜俊正

施工日期: 20170303