

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-11

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.2M	
方阵（ 5# ）		管桩型号	实际桩顶标高（M）	使用桩长（M）	有效桩长（M）	最后贯入度（MM）	备注
序号	桩号						
431	338	PHC300AB70	13.21	8	8	30	
432	337	PHC300AB70	13.19	8	8	26	
433	336	PHC300AB70	13.23	8	8	28	
434	335	PHC300AB70	13.22	8	8	27	
435	334	PHC300AB70	13.24	8	8	29	
436	333	PHC300AB70	13.23	8	8	25	
437	332	PHC300AB70	13.22	8	8	27	
438	331	PHC300AB70	13.22	8	8	24	
439	330	PHC300AB70	13.19	8	8	28	
440	329	PHC300AB70	13.22	8	8	28	
441	328	PHC300AB70	13.22	8	8	29	
442	327	PHC300AB70	13.19	8	8	26	
443	326	PHC300AB70	13.21	8	8	26	
444	325	PHC300AB70	13.23	8	8	25	
445	324	PHC300AB70	13.25	8	8	24	
446	322	PHC300AB70	13.24	8	8	29	
447	300	PHC300AB70	13.22	8	8	25	
448	299	PHC300AB70	13.22	8	8	29	
449	298	PHC300AB70	13.23	8	8	24	
450	297	PHC300AB70	13.22	8	8	24	
451	296	PHC300AB70	13.17	8	8	29	
452	295	PHC300AB70	13.18	8	8	27	
453	294	PHC300AB70	13.22	8	8	24	
454	293	PHC300AB70	13.23	8	8	25	
455	292	PHC300AB70	13.21	8	8	24	
456	291	PHC300AB70	13.19	8	8	24	
457	290	PHC300AB70	13.24	8	8	25	
458	289	PHC300AB70	13.24	8	8	23	
459	288	PHC300AB70	13.23	8	8	24	
460	287	PHC300AB70	13.19	8	8	25	
461	286	PHC300AB70	13.22	8	8	27	
462	285	PHC300AB70	13.24	8	8	24	
463	284	PHC300AB70	13.21	8	8	25	
464	283	PHC300AB70	13.24	8	8	29	
465	282	PHC300AB70	13.23	8	8	24	
466	279	PHC300AB70	13.21	8	8	26	
467	278	PHC300AB70	13.20	8	8	23	
468	277	PHC300AB70	13.23	8	8	24	
469	276	PHC300AB70	13.23	8	8	29	
470	275	PHC300AB70	13.25	8	8	24	
471	263	PHC300AB70	13.22	8	8	23	
472	262	PHC300AB70	13.23	8	8	29	
473	261	PHC300AB70	13.21	8	8	29	
474	260	PHC300AB70	13.20	8	8	25	
475	259	PHC300AB70	13.19	8	8	28	

旁站监理:

王云明

质检员:

李德正

施工日期: 20170308