

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-13

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（ 4# ）		管桩型号	实际桩顶 标高（M）	使用桩长 （M）	有效桩长 （M）	最后贯入 度（MM）	备注
序号	桩号						
408	446	PHC400A95-11.0	13.21	11	11	27	
409	486	PHC400A95-11.0	13.21	11	11	27	
410	526	PHC400A95-11.0	13.25	11	11	32	
411	490	PHC400A95-11.0	13.23	11	11	25	
412	491	PHC400A95-11.0	13.21	11	11	27	
413	492	PHC400A95-11.0	13.20	11	11	30	
414	493	PHC400A95-11.0	13.21	11	11	28	
415	494	PHC400A95-11.0	13.23	11	11	27	
416	495	PHC400A95-11.0	13.30	11	11	27	
417	496	PHC400A95-11.0	13.23	11	11	30	
418	497	PHC400A95-11.0	13.23	11	11	27	
419	498	PHC400A95-11.0	13.25	11	11	27	
420	499	PHC400A95-11.0	13.25	11	11	32	
421	500	PHC400A95-11.0	13.24	11	11	27	
422	536	PHC400A95-11.0	13.22	11	11	30	
423	537	PHC400A95-11.0	13.22	11	11	28	
424	538	PHC400A95-11.0	13.23	11	11	27	
425	539	PHC400A95-11.0	13.19	11	11	27	
426	540	PHC400A95-11.0	13.17	11	11	30	
427	566	PHC400A95-11.0	13.18	11	11	27	
428	567	PHC400A95-11.0	13.23	11	11	27	
429	568	PHC400A95-11.0	13.21	11	11	32	
430	569	PHC400A95-11.0	13.23	11	11	25	
431	570	PHC400A95-11.0	13.22	11	11	27	
432	571	PHC400A95-11.0	13.20	11	11	27	
433	572	PHC400A95-11.0	13.23	11	11	32	
434	573	PHC400A95-11.0	13.23	11	11	27	
435	574	PHC400A95-11.0	13.25	11	11	30	
436	575	PHC400A95-11.0	13.21	11	11	28	
437	576	PHC400A95-11.0	13.21	11	11	27	
438	577	PHC400A95-11.0	13.25	11	11	27	
439	578	PHC400A95-11.0	13.23	11	11	30	
440	579	PHC400A95-11.0	13.21	11	11	27	
441	580	PHC400A95-11.0	13.20	11	11	27	
442	606	PHC400A95-11.0	13.21	11	11	32	
443	607	PHC400A95-11.0	13.23	11	11	25	
444	608	PHC400A95-11.0	13.30	11	11	27	
445	609	PHC400A95-11.0	13.23	11	11	27	
446	610	PHC400A95-11.0	13.23	11	11	32	
447	611	PHC400A95-11.0	13.25	11	11	27	
448	612	PHC400A95-11.0	13.21	11	11	27	
449	613	PHC400A95-11.0	13.21	11	11	30	
450	614	PHC400A95-11.0	13.25	11	11	27	

旁站监理:

王兴明

质检员:

姜佳正

施工日期: 20170412