

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-01

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（ 1# ）		管桩型号	实际桩顶标高（M）	使用桩长（M）	有效桩长（M）	最后贯入度（MM）	备注
序号	桩号						
1	632	PHC300A70	13.21	7	7	26	
2	631	PHC300A70	13.21	7	7	27	
3	547	PHC300A70	13.24	7	7	27	
4	546	PHC300A70	13.24	7	7	28	
5	463	PHC300A70	13.26	7	7	28	
6	462	PHC300A70	13.22	7	7	29	
7	384	PHC300A70	13.23	7	7	29	
8	383	PHC300A70	13.24	7	7	27	
9	310	PHC300A70	13.21	7	7	27	
10	309	PHC300A70	13.20	7	7	27	
11	232	PHC300A70	13.20	7	7	26	
12	308	PHC300A70	13.20	7	7	26	
13	311	PHC300A70	13.20	7	7	25	
14	382	PHC300A70	13.20	7	7	25	
15	385	PHC300A70	13.20	7	7	24	
16	461	PHC300A70	13.20	7	7	24	
17	464	PHC300A70	13.20	7	7	23	
18	545	PHC300A70	13.21	7	7	22	
19	548	PHC300A70	13.19	7	7	23	
20	630	PHC300A70	13.17	7	7	24	
21	633	PHC300A70	13.19	7	7	25	
22	634	PHC300A70	13.20	7	7	27	
23	629	PHC300A70	13.20	7	7	28	
24	549	PHC300A70	13.19	7	7	29	
25	544	PHC300A70	13.19	7	7	30	
26	465	PHC300A70	13.19	7	7	28	
27	460	PHC300A70	13.18	7	7	27	
28	386	PHC300A70	13.18	7	7	27	
29	381	PHC300A70	13.19	7	7	26	
30	312	PHC300A70	13.18	7	7	25	
31	307	PHC300A70	13.17	7	7	24	
32	233	PHC300A70	13.20	7	7	23	
33	228	PHC300A70	13.21	7	7	23	
34	150	PHC300A70	13.22	7	7	24	
35	227	PHC300A70	13.24	7	7	26	
36	234	PHC300A70	13.24	7	7	25	
37	306	PHC300A70	13.25	7	7	25	
38	313	PHC300A70	13.24	7	7	24	
39	380	PHC300A70	13.24	7	7	25	
40	387	PHC300A70	13.25	7	7	25	
41	459	PHC300A70	13.24	7	7	27	
42	466	PHC300A70	13.22	7	7	27	
43	543	PHC300A70	13.20	7	7	25	
44	550	PHC300A70	13.20	7	7	27	
45	628	PHC300A70	13.20	7	7	27	

旁站监理:

王兴明

姜便正

施工日期: 20170225