

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-03

工程名称		通威渔光一体(东港)现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵 (1#)		管桩型号	实际桩顶标高 (M)	使用桩长 (M)	有效桩长 (M)	最后贯入度 (MM)	备注
序号	桩号						
91	69	PHC300A70	13.23	7	7	28	
92	56	PHC300A70	13.21	7	7	29	
93	55	PHC300A70	13.22	7	7	28	
94	70	PHC300A70	13.23	7	7	28	
95	139	PHC300A70	13.24	7	7	28	
96	154	PHC300A70	13.22	7	7	29	
97	223	PHC300A70	13.24	7	7	26	
98	238	PHC300A70	13.22	7	7	27	
99	302	PHC300A70	13.21	7	7	27	
100	317	PHC300A70	13.22	7	7	27	
101	376	PHC300A70	13.23	7	7	25	
102	391	PHC300A70	13.20	7	7	26	
103	455	PHC300A70	13.22	7	7	25	
104	470	PHC300A70	13.20	7	7	26	
105	539	PHC300A70	13.23	7	7	22	
106	554	PHC300A70	13.20	7	7	24	
107	624	PHC300A70	13.23	7	7	23	
108	639	PHC300A70	13.21	7	7	22	
109	640	PHC300A70	13.20	7	7	23	
110	623	PHC300A70	13.17	7	7	24	
111	555	PHC300A70	13.23	7	7	25	
112	538	PHC300A70	13.20	7	7	28	
113	471	PHC300A70	13.22	7	7	28	
114	454	PHC300A70	13.19	7	7	29	
115	392	PHC300A70	13.18	7	7	28	
116	375	PHC300A70	13.22	7	7	25	
117	318	PHC300A70	13.18	7	7	27	
118	301	PHC300A70	13.23	7	7	27	
119	239	PHC300A70	13.20	7	7	26	
120	222	PHC300A70	13.18	7	7	26	
121	155	PHC300A70	13.17	7	7	24	
122	138	PHC300A70	13.25	7	7	23	
123	71	PHC300A70	13.21	7	7	23	
124	54	PHC300A70	13.22	7	7	25	
125	53	PHC300A70	13.21	7	7	23	
126	72	PHC300A70	13.24	7	7	25	
127	137	PHC300A70	13.22	7	7	25	
128	156	PHC300A70	13.24	7	7	24	
129	221	PHC300A70	13.21	7	7	27	
130	240	PHC300A70	13.25	7	7	25	
131	300	PHC300A70	13.22	7	7	27	
132	319	PHC300A70	13.23	7	7	27	
133	374	PHC300A70	13.22	7	7	28	
134	393	PHC300A70	13.20	7	7	27	
135	453	PHC300A70	13.24	7	7	22	

旁站监理:

王宏明

李健正

施工日期: 20170225