

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-05

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（ 1# ）		管桩型号	实际桩顶标高（M）	使用桩长（M）	有效桩长（M）	最后贯入度（MM）	备注
序号	桩号						
141	643	PHC300AB70	13.23	8	8	29	
142	620	PHC300AB70	13.22	8	8	29	
143	558	PHC300AB70	13.22	8	8	30	
144	535	PHC300AB70	13.23	8	8	28	
145	474	PHC300AB70	13.24	8	8	27	
146	451	PHC300AB70	13.23	8	8	30	
147	395	PHC300AB70	13.24	8	8	26	
148	372	PHC300AB70	13.22	8	8	28	
149	321	PHC300AB70	13.22	8	8	29	
150	298	PHC300AB70	13.22	8	8	27	
151	242	PHC300AB70	13.23	8	8	29	
152	219	PHC300AB70	13.20	8	8	26	
153	157	PHC300AB70	13.23	8	8	25	
154	136	PHC300AB70	13.20	8	8	27	
155	74	PHC300AB70	13.23	8	8	22	
156	52	PHC300AB70	13.20	8	8	25	
157	51	PHC300AB70	13.23	8	8	25	
158	75	PHC300AB70	13.20	8	8	24	
159	134	PHC300AB70	13.20	8	8	25	
160	159	PHC300AB70	13.23	8	8	28	
161	218	PHC300AB70	13.23	8	8	25	
162	243	PHC300AB70	13.20	8	8	28	
163	297	PHC300AB70	13.22	8	8	26	
164	322	PHC300AB70	13.22	8	8	29	
165	371	PHC300AB70	13.18	8	8	28	
166	396	PHC300AB70	13.22	8	8	25	
167	450	PHC300AB70	13.18	8	8	27	
168	475	PHC300AB70	13.23	8	8	27	
169	534	PHC300AB70	13.22	8	8	28	
170	559	PHC300AB70	13.18	8	8	24	
171	619	PHC300AB70	13.17	8	8	24	
172	644	PHC300AB70	13.23	8	8	22	
173	645	PHC300AB70	13.21	8	8	26	
174	618	PHC300AB70	13.23	8	8	25	
175	561	PHC300AB70	13.21	8	8	23	
176	533	PHC300AB70	13.22	8	8	25	
177	476	PHC300AB70	13.22	8	8	25	
178	449	PHC300AB70	13.24	8	8	23	
179	397	PHC300AB70	13.23	8	8	28	
180	370	PHC300AB70	13.25	8	8	25	
181	323	PHC300AB70	13.22	8	8	27	
182	296	PHC300AB70	13.25	8	8	27	
183	244	PHC300AB70	13.22	8	8	28	
184	217	PHC300AB70	13.20	8	8	29	
185	160	PHC300AB70	13.22	8	8	23	

旁站监理:

施工日期: 20170226