

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-07

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（ 1# ）		管桩型号	实际桩顶标高（M）	使用桩长（M）	有效桩长（M）	最后贯入度（MM）	备注
序号	桩号						
231	446	PHC300AB70	13.24	8	8	30	
232	479	PHC300AB70	13.21	8	8	23	
233	530	PHC300AB70	13.24	8	8	29	
234	564	PHC300AB70	13.23	8	8	28	
235	615	PHC300AB70	13.25	8	8	29	
236	648	PHC300AB70	13.23	8	8	29	
237	649	PHC300AB70	13.22	8	8	28	
238	614	PHC300AB70	13.22	8	8	29	
239	565	PHC300AB70	13.19	8	8	29	
240	529	PHC300AB70	13.22	8	8	28	
241	480	PHC300AB70	13.21	8	8	23	
242	445	PHC300AB70	13.18	8	8	26	
243	401	PHC300AB70	13.23	8	8	28	
244	366	PHC300AB70	13.21	8	8	27	
245	327	PHC300AB70	13.23	8	8	29	
246	292	PHC300AB70	13.21	8	8	25	
247	248	PHC300AB70	13.23	8	8	29	
248	213	PHC300AB70	13.20	8	8	29	
249	164	PHC300AB70	13.19	8	8	28	
250	129	PHC300AB70	13.21	8	8	28	
251	80	PHC300AB70	13.23	8	8	29	
252	46	PHC300AB70	13.19	8	8	28	
253	45	PHC300AB70	13.21	8	8	26	
254	81	PHC300AB70	13.22	8	8	25	
255	128	PHC300AB70	13.19	8	8	28	
256	165	PHC300AB70	13.22	8	8	29	
257	212	PHC300AB70	13.21	8	8	28	
258	249	PHC300AB70	13.23	8	8	29	
259	291	PHC300AB70	13.21	8	8	24	
260	328	PHC300AB70	13.18	8	8	24	
261	365	PHC300AB70	13.17	8	8	29	
262	402	PHC300AB70	13.21	8	8	26	
263	444	PHC300AB70	13.21	8	8	25	
264	481	PHC300AB70	13.23	8	8	25	
265	528	PHC300AB70	13.21	8	8	24	
266	566	PHC300AB70	13.24	8	8	26	
267	613	PHC300AB70	13.22	8	8	25	
268	650	PHC300AB70	13.24	8	8	23	
269	651	PHC300AB70	13.23	8	8	24	
270	612	PHC300AB70	13.25	8	8	25	
271	567	PHC300AB70	13.25	8	8	27	
272	527	PHC300AB70	13.23	8	8	29	
273	482	PHC300AB70	13.23	8	8	25	
274	443	PHC300AB70	13.20	8	8	29	
275	403	PHC300AB70	13.20	8	8	28	

旁站监理:

王兴明

李俊正

施工日期: 20170226