

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-08

工程名称		通威渔光一体(东港)现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵 (1#)		管桩型号	实际桩顶标高 (M)	使用桩长 (M)	有效桩长 (M)	最后贯入度 (MM)	备注
序号	桩号						
276	364	PHC300AB70	13.22	8	8	29	
277	329	PHC300AB70	13.21	8	8	23	
278	290	PHC300AB70	13.22	8	8	28	
279	250	PHC300AB70	13.23	8	8	29	
280	211	PHC300AB70	13.25	8	8	29	
281	166	PHC300AB70	13.20	8	8	23	
282	127	PHC300AB70	13.22	8	8	28	
283	82	PHC300AB70	13.22	8	8	29	
284	44	PHC300AB70	13.20	8	8	29	
285	43	PHC300AB70	13.22	8	8	28	
286	83	PHC300AB70	13.21	8	8	29	
287	126	PHC300AB70	13.19	8	8	26	
288	167	PHC300AB70	13.23	8	8	28	
289	210	PHC300AB70	13.22	8	8	27	
290	251	PHC300AB70	13.23	8	8	29	
291	289	PHC300AB70	13.22	8	8	25	
292	330	PHC300AB70	13.23	8	8	29	
293	363	PHC300AB70	13.20	8	8	24	
294	404	PHC300AB70	13.19	8	8	28	
295	442	PHC300AB70	13.21	8	8	28	
296	483	PHC300AB70	13.20	8	8	29	
297	526	PHC300AB70	13.19	8	8	24	
298	568	PHC300AB70	13.21	8	8	26	
299	611	PHC300AB70	13.22	8	8	25	
300	652	PHC300AB70	13.25	8	8	24	
301	694	PHC300AB70	13.22	8	8	29	
302	653	PHC300AB70	13.22	8	8	24	
303	610	PHC300AB70	13.23	8	8	29	
304	569	PHC300AB70	13.21	8	8	24	
305	525	PHC300AB70	13.19	8	8	24	
306	484	PHC300AB70	13.17	8	8	29	
307	441	PHC300AB70	13.21	8	8	26	
308	405	PHC300AB70	13.22	8	8	24	
309	362	PHC300AB70	13.23	8	8	25	
310	331	PHC300AB70	13.21	8	8	24	
311	288	PHC300AB70	13.21	8	8	24	
312	252	PHC300AB70	13.22	8	8	25	
313	209	PHC300AB70	13.24	8	8	23	
314	168	PHC300AB70	13.23	8	8	24	
315	125	PHC300AB70	13.21	8	8	24	
316	84	PHC300AB70	13.25	8	8	27	
317	42	PHC300AB70	13.23	8	8	24	
318	1	PHC300AB70	13.21	8	8	25	
319	2	PHC300AB70	13.20	8	8	29	
320	41	PHC300AB70	13.21	8	8	24	

旁站监理:

王兴明

姜健正

施工日期: 20170227