

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-10

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（ 1# ）		管桩型号	实际桩顶标高（M）	使用桩长（M）	有效桩长（M）	最后贯入度（MM）	备注
序号	桩号						
366	438	PHC300AB70	13.24	8	8	24	
367	487	PHC300AB70	13.20	8	8	23	
368	522	PHC300AB70	13.23	8	8	28	
369	572	PHC300AB70	13.23	8	8	29	
370	607	PHC300AB70	13.25	8	8	29	
371	656	PHC300AB70	13.22	8	8	23	
372	691	PHC300AB70	13.40	8	7.80	29	高出 200
373	690	PHC300AB70	13.60	8	7.60	29	高出 400
374	657	PHC300AB70	13.20	8	8	29	
375	606	PHC300AB70	13.22	8	8	28	
376	573	PHC300AB70	13.24	8	8	30	
377	521	PHC300AB70	13.19	8	8	26	
378	488	PHC300AB70	13.23	8	8	28	
379	437	PHC300AB70	13.22	8	8	27	
380	409	PHC300AB70	13.24	8	8	29	
381	358	PHC300AB70	13.23	8	8	25	
382	335	PHC300AB70	13.22	8	8	27	
383	284	PHC300AB70	13.22	8	8	24	
384	256	PHC300AB70	13.19	8	8	28	
385	205	PHC300AB70	13.21	8	8	28	
386	172	PHC300AB70	13.22	8	8	29	
387	121	PHC300AB70	13.19	8	8	26	
388	88	PHC300AB70	13.21	8	8	26	
389	38	PHC300AB70	13.23	8	8	25	
390	5	PHC300AB70	13.25	8	8	24	
391	410	PHC300AB70	13.24	8	8	29	
392	436	PHC300AB70	13.22	8	8	25	
393	489	PHC300AB70	13.22	8	8	29	
394	520	PHC300AB70	13.23	8	8	24	
395	574	PHC300AB70	13.19	8	8	24	
396	605	PHC300AB70	13.17	8	8	29	
397	658	PHC300AB70	13.18	8	8	27	
398	689	PHC300AB70	13.50	8	7.7	24	高出 300
399	688	PHC300AB70	13.60	8	7.6	25	高出 400
400	659	PHC300AB70	13.21	8	8	24	
401	604	PHC300AB70	13.19	8	8	24	
402	575	PHC300AB70	13.22	8	8	25	
403	519	PHC300AB70	13.24	8	8	23	
404	490	PHC300AB70	13.23	8	8	24	
405	435	PHC300AB70	13.19	8	8	25	
406	411	PHC300AB70	13.25	8	8	27	
407	412	PHC300AB70	13.24	8	8	24	
408	434	PHC300AB70	13.21	8	8	25	
409	491	PHC300AB70	13.24	8	8	29	
410	518	PHC300AB70	13.22	8	8	24	

旁站监理:

王岩明

姜正

施工日期: 20170227