

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-12

工程名称		通威渔光一体(东港)现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵 (1#)		管桩型号	实际桩顶 标高 (M)	使用桩长 (M)	有效桩长 (M)	最后贯入 度 (MM)	备注
序号	桩号						
431	706	PHC300A70	13.22	7	7	24	
432	683	PHC300A70	13.20	7	7	23	
433	664	PHC300A70	13.23	7	7	28	
434	599	PHC300A70	13.23	7	7	29	
435	580	PHC300A70	13.25	7	7	29	
436	514	PHC300A70	13.22	7	7	23	
437	495	PHC300A70	13.23	7	7	29	
438	430	PHC300A70	13.21	7	7	29	
439	416	PHC300A70	13.20	7	7	29	
440	351	PHC300A70	13.22	7	7	28	
441	342	PHC300A70	13.21	7	7	30	
442	277	PHC300A70	13.19	7	7	26	
443	263	PHC300A70	13.23	7	7	28	
444	198	PHC300A70	13.22	7	7	27	
445	179	PHC300A70	13.24	7	7	29	
446	114	PHC300A70	13.23	7	7	25	
447	95	PHC300A70	13.22	7	7	27	
448	31	PHC300A70	13.22	7	7	24	
449	12	PHC300A70	13.19	7	7	28	
450	13	PHC300A70	13.22	7	7	28	
451	30	PHC300A70	13.22	7	7	29	
452	96	PHC300A70	13.19	7	7	26	
453	113	PHC300A70	13.21	7	7	26	
454	180	PHC300A70	13.23	7	7	25	
455	197	PHC300A70	13.25	7	7	24	
456	264	PHC300A70	13.24	7	7	29	
457	276	PHC300A70	13.22	7	7	25	
458	343	PHC300A70	13.22	7	7	29	
459	350	PHC300A70	13.23	7	7	24	
460	417	PHC300A70	13.22	7	7	24	
461	429	PHC300A70	13.17	7	7	29	
462	496	PHC300A70	13.18	7	7	27	
463	513	PHC300A70	13.22	7	7	24	
464	581	PHC300A70	13.23	7	7	25	
465	598	PHC300A70	13.21	7	7	24	
466	665	PHC300A70	13.19	7	7	24	
467	682	PHC300A70	13.24	7	7	25	
468	707	PHC300A70	13.24	7	7	23	
469	708	PHC300A70	13.23	7	7	24	
470	681	PHC300A70	13.19	7	7	25	
471	666	PHC300A70	13.22	7	7	27	
472	597	PHC300A70	13.24	7	7	24	
473	582	PHC300A70	13.21	7	7	25	
474	512	PHC300A70	13.24	7	7	29	
475	497	PHC300A70	13.23	7	7	24	

旁站监理:

王兴明

姜世正

施工日期: 20170228