

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-13

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（ 1# ）		管桩型号	实际桩顶标高 (M)	使用桩长 (M)	有效桩长 (M)	最后贯入度 (MM)	备注
序号	桩号						
476	428	PHC300A70	13.21	7	7	26	
477	418	PHC300A70	13.20	7	7	23	
478	349	PHC300A70	13.23	7	7	24	
479	353	PHC300A70	13.23	7	7	29	
480	354	PHC300A70	13.25	7	7	24	
481	355	PHC300A70	13.22	7	7	23	
482	356	PHC300A70	13.23	7	7	29	
483	357	PHC300A70	13.21	7	7	29	
484	336	PHC300A70	13.20	7	7	25	
485	337	PHC300A70	13.19	7	7	28	
486	338	PHC300A70	13.21	7	7	30	
487	339	PHC300A70	13.19	7	7	22	
488	340	PHC300A70	13.23	7	7	28	
489	279	PHC300A70	13.22	7	7	27	
490	280	PHC300A70	13.24	7	7	29	
491	281	PHC300A70	13.23	7	7	25	
492	282	PHC300A70	13.22	7	7	28	
493	283	PHC300A70	13.22	7	7	24	
494	257	PHC300A70	13.19	7	7	28	
495	258	PHC300A70	13.22	7	7	28	
496	259	PHC300A70	13.22	7	7	30	
497	260	PHC300A70	13.19	7	7	26	
498	261	PHC300A70	13.21	7	7	26	
499	200	PHC300A70	13.23	7	7	25	
500	201	PHC300A70	13.25	7	7	28	
501	202	PHC300A70	13.24	7	7	29	
502	203	PHC300A70	13.22	7	7	25	
503	204	PHC300A70	13.22	7	7	29	
504	173	PHC300A70	13.23	7	7	27	
505	174	PHC300A70	13.22	7	7	24	
506	175	PHC300A70	13.17	7	7	29	
507	176	PHC300A70	13.18	7	7	27	
508	177	PHC300A70	13.22	7	7	25	
509	116	PHC300A70	13.23	7	7	25	
510	117	PHC300A70	13.21	7	7	27	
511	118	PHC300A70	13.19	7	7	24	
512	119	PHC300A70	13.24	7	7	25	
513	120	PHC300A70	13.24	7	7	23	
514	89	PHC300A70	13.23	7	7	27	
515	90	PHC300A70	13.19	7	7	25	
516	91	PHC300A70	13.22	7	7	23	
517	92	PHC300A70	13.25	7	7	24	
518	93	PHC300A70	13.21	7	7	25	
519	33	PHC300A70	13.24	7	7	30	
520	34	PHC300A70	13.25	7	7	26	

旁站监理:

王兴明

李健正

施工日期: 20170228