

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-14

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（ 1# ）		管桩型号	实际桩顶标高（M）	使用桩长（M）	有效桩长（M）	最后贯入度（MM）	备注
序号	桩号						
521	35	PHC300A70	13.22	7	7	27	
522	36	PHC300A70	13.20	7	7	23	
523	37	PHC300A70	13.23	7	7	24	
524	6	PHC300A70	13.24	7	7	29	
525	7	PHC300A70	13.25	7	7	29	
526	8	PHC300A70	13.23	7	7	23	
527	9	PHC300A70	13.23	7	7	29	
528	11	PHC300A70	13.21	7	7	29	
529	344	PHC300A70	13.20	7	7	25	
530	275	PHC300A70	13.18	7	7	28	
531	265	PHC300A70	13.21	7	7	30	
532	196	PHC300A70	13.19	7	7	22	
533	181	PHC300A70	13.23	7	7	29	
534	112	PHC300A70	13.22	7	7	27	
535	97	PHC300A70	13.22	7	7	29	
536	29	PHC300A70	13.23	7	7	25	
537	14	PHC300A70	13.22	7	7	28	
538	15	PHC300A70	13.22	7	7	24	
539	28	PHC300A70	13.19	7	7	28	
540	98	PHC300A70	13.22	7	7	29	
541	111	PHC300A70	13.22	7	7	30	
542	182	PHC300A70	13.19	7	7	26	
543	195	PHC300A70	13.21	7	7	26	
544	266	PHC300A70	13.23	7	7	25	
545	274	PHC300A70	13.25	7	7	29	
546	345	PHC300A70	13.25	7	7	29	
547	348	PHC300A70	13.22	7	7	25	
548	419	PHC300A70	13.22	7	7	29	
549	427	PHC300A70	13.24	7	7	27	
550	498	PHC300A70	13.22	7	7	24	
551	511	PHC300A70	13.17	7	7	29	
552	583	PHC300A70	13.19	7	7	27	
553	596	PHC300A70	13.22	7	7	25	
554	667	PHC300A70	13.23	7	7	28	
555	680	PHC300A70	13.24	7	7	27	
556	709	PHC300A70	13.19	7	7	24	
557	710	PHC300A70	13.24	7	7	25	
558	679	PHC300A70	13.24	7	7	23	
559	668	PHC300A70	13.23	7	7	29	
560	595	PHC300A70	13.19	7	7	25	
561	584	PHC300A70	13.22	7	7	23	
562	510	PHC300A70	13.25	7	7	24	
563	499	PHC300A70	13.21	7	7	25	
564	426	PHC300A70	13.25	7	7	30	
565	420	PHC300A70	13.25	7	7	27	

旁站监理:

王兴明

姜健正

施工日期: 20170228