

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-16

工程名称		通威渔光一体(东港)现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵 (1#)		管桩型号	实际桩顶标高 (M)	使用桩长 (M)	有效桩长 (M)	最后贯入度 (MM)	备注
序号	桩号						
611	425	PHC300A70	13.23	7	7	29	
612	500	PHC300A70	13.20	7	7	25	
613	509	PHC300A70	13.21	7	7	24	
614	585	PHC300A70	13.24	7	7	26	
615	594	PHC300A70	13.23	7	7	29	
616	669	PHC300A70	13.22	7	7	25	
617	678	PHC300A70	13.23	7	7	30	
618	711	PHC300A70	13.21	7	7	29	
619	712	PHC300A70	13.22	7	7	25	
620	677	PHC300A70	13.18	7	7	28	
621	670	PHC300A70	13.22	7	7	29	
622	593	PHC300A70	13.19	7	7	25	
623	586	PHC300A70	13.24	7	7	29	
624	508	PHC300A70	13.20	7	7	28	
625	501	PHC300A70	13.22	7	7	29	
626	424	PHC300A70	13.24	7	7	26	
627	423	PHC300A70	13.22	7	7	28	
628	502	PHC300A70	13.20	7	7	25	
629	507	PHC300A70	13.19	7	7	25	
630	587	PHC300A70	13.22	7	7	29	
631	592	PHC300A70	13.23	7	7	30	
632	671	PHC300A70	13.19	7	7	24	
633	676	PHC300A70	13.20	7	7	29	
634	713	PHC300A70	13.23	7	7	25	
635	714	PHC300A70	13.25	7	7	28	
636	675	PHC300A70	13.22	7	7	29	
637	672	PHC300A70	13.23	7	7	25	
638	591	PHC300A70	13.22	7	7	28	
639	588	PHC300A70	13.24	7	7	23	
640	506	PHC300A70	13.24	7	7	24	
641	503	PHC300A70	13.18	7	7	28	
642	422	PHC300A70	13.19	7	7	29	
643	421	PHC300A70	13.22	7	7	25	
644	504	PHC300A70	13.23	7	7	28	
645	505	PHC300A70	13.22	7	7	27	
646	589	PHC300A70	13.18	7	7	25	
647	590	PHC300A70	13.24	7	7	28	
648	673	PHC300A70	13.24	7	7	23	
649	674	PHC300A70	13.24	7	7	25	
650	715	PHC300A70	13.19	7	7	27	
651	箱变 1	PHC300A70	13.01	7	7	25	} 桩顶标高 13.00
652	箱变 2	PHC300A70	13.01	7	7	24	
653	箱变 3	PHC300A70	12.99	7	7	25	
654	箱变 4	PHC300A70	13.00	7	7	30	
655	箱变 5	PHC300A70	13.01	7	7	30	

旁站监理:

王兴明

李俊正

施工日期: 20170301