

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-01

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（2#）		管桩型号	实际桩顶标高（M）	使用桩长（M）	有效桩长（M）	最后贯入度（MM）	备注
序号	桩号						
1	592	PHC300A70	13.21	7	7	26	
2	593	PHC300A70	13.21	7	7	27	
3	594	PHC300A70	13.24	7	7	27	
4	595	PHC300A70	13.24	7	7	28	
5	596	PHC300A70	13.26	7	7	28	
6	523	PHC300A70	13.22	7	7	29	
7	524	PHC300A70	13.23	7	7	29	
8	525	PHC300A70	13.24	7	7	27	
9	526	PHC300A70	13.21	7	7	27	
10	527	PHC300A70	13.20	7	7	27	
11	518	PHC300A70	13.20	7	7	26	
12	519	PHC300A70	13.20	7	7	26	
13	520	PHC300A70	13.20	7	7	25	
14	521	PHC300A70	13.20	7	7	25	
15	522	PHC300A70	13.20	7	7	24	
16	449	PHC300A70	13.20	7	7	24	
17	450	PHC300A70	13.20	7	7	23	
18	451	PHC300A70	13.21	7	7	22	
19	452	PHC300A70	13.19	7	7	23	
20	453	PHC300A70	13.17	7	7	24	
21	444	PHC300A70	13.19	7	7	25	
22	445	PHC300A70	13.20	7	7	27	
23	446	PHC300A70	13.20	7	7	28	
24	447	PHC300A70	13.19	7	7	29	
25	375	PHC300A70	13.19	7	7	30	
26	376	PHC300A70	13.19	7	7	28	
27	377	PHC300A70	13.18	7	7	27	
28	378	PHC300A70	13.18	7	7	27	
29	379	PHC300A70	13.19	7	7	26	
30	370	PHC300A70	13.18	7	7	25	
31	371	PHC300A70	13.17	7	7	24	
32	372	PHC300A70	13.20	7	7	23	
33	373	PHC300A70	13.21	7	7	23	
34	374	PHC300A70	13.22	7	7	24	
35	311	PHC300A70	13.24	7	7	26	
36	312	PHC300A70	13.24	7	7	25	
37	313	PHC300A70	13.25	7	7	25	
38	314	PHC300A70	13.24	7	7	24	
39	315	PHC300A70	13.24	7	7	25	
40	448	PHC300A70	13.25	7	7	25	
41	722	PHC300AB70	13.24	8	8	27	
42	721	PHC300AB70	13.22	8	8	27	
43	720	PHC300AB70	13.20	8	8	25	
44	719	PHC300AB70	13.20	8	8	27	
45	718	PHC300AB70	13.20	8	8	27	

旁站监理:

王兴明

李俊正

施工日期: 20170301