

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-10

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（ 2# ）		管桩型号	实际桩顶标高（M）	使用桩长（M）	有效桩长（M）	最后贯入度（MM）	备注
序号	桩号						
371	17	PHC300A70	13.22	7	7	23	
372	18	PHC300A70	13.40	7	7	29	
373	19	PHC300A70	13.60	7	7	29	
374	20	PHC300A70	13.20	7	7	29	
375	21	PHC300A70	13.22	7	7	28	
376	23	PHC300A70	13.24	7	7	30	
377	24	PHC300A70	13.19	7	7	26	
378	25	PHC300A70	13.23	7	7	28	
379	26	PHC300A70	13.22	7	7	27	
380	27	PHC300A70	13.24	7	7	29	
381	28	PHC300A70	13.23	7	7	25	
382	29	PHC300A70	13.22	7	7	27	
383	30	PHC300A70	13.22	7	7	24	
384	31	PHC300A70	13.19	7	7	28	
385	33	PHC300A70	13.21	7	7	28	
386	34	PHC300A70	13.22	7	7	29	
387	35	PHC300A70	13.19	7	7	26	
388	36	PHC300A70	13.21	7	7	26	
389	37	PHC300A70	13.23	7	7	25	
390	38	PHC300A70	13.25	7	7	24	
391	39	PHC300A70	13.24	7	7	29	
392	40	PHC300A70	13.22	7	7	25	
393	41	PHC300A70	13.22	7	7	29	
394	42	PHC300A70	13.23	7	7	24	
395	44	PHC300A70	13.19	7	7	24	
396	45	PHC300A70	13.17	7	7	29	
397	46	PHC300A70	13.18	7	7	27	
398	47	PHC300A70	13.50	7	7	24	
399	48	PHC300A70	13.60	7	7	25	
400	81	PHC300A70	13.21	7	7	24	
401	82	PHC300A70	13.19	7	7	24	
402	83	PHC300A70	13.22	7	7	25	
403	84	PHC300A70	13.24	7	7	23	
404	85	PHC300A70	13.23	7	7	24	
405	87	PHC300A70	13.19	7	7	25	
406	88	PHC300A70	13.25	7	7	27	
407	89	PHC300A70	13.24	7	7	24	
408	90	PHC300A70	13.21	7	7	25	
409	91	PHC300A70	13.24	7	7	29	
410	92	PHC300A70	13.22	7	7	24	
411	93	PHC300A70	13.23	7	7	24	
412	94	PHC300A70	13.22	7	7	25	
413	95	PHC300A70	13.22	7	7	23	
414	96	PHC300A70	13.40	7	7	24	
415	97	PHC300A70	13.55	7	7	25	

旁站监理:

王宏明

姜俊正

施工日期: 20170304