

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-12

工程名称		通威渔光一体(东港)现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵 (2#)		管桩型号	实际桩顶标高 (M)	使用桩长 (M)	有效桩长 (M)	最后贯入度 (MM)	备注
序号	桩号						
461	240	PHC300A70	13.17	7	7	29	
462	239	PHC300A70	13.18	7	7	27	
463	238	PHC300A70	13.22	7	7	24	
464	237	PHC300A70	13.23	7	7	25	
465	236	PHC300A70	13.21	7	7	24	
466	234	PHC300A70	13.19	7	7	24	
467	233	PHC300A70	13.24	7	7	25	
468	232	PHC300A70	13.24	7	7	23	
469	231	PHC300A70	13.23	7	7	24	
470	230	PHC300A70	13.19	7	7	25	
471	229	PHC300A70	13.22	7	7	27	
472	228	PHC300A70	13.24	7	7	24	
473	227	PHC300A70	13.21	7	7	25	
474	226	PHC300A70	13.24	7	7	29	
475	225	PHC300A70	13.23	7	7	24	
476	283	PHC300A70	13.21	7	7	26	
477	282	PHC300A70	13.20	7	7	23	
478	281	PHC300A70	13.23	7	7	24	
479	280	PHC300A70	13.23	7	7	29	
480	279	PHC300A70	13.25	7	7	24	
481	277	PHC300A70	13.22	7	7	23	
482	276	PHC300A70	13.23	7	7	29	
483	275	PHC300A70	13.21	7	7	29	
484	274	PHC300A70	13.20	7	7	25	
485	273	PHC300A70	13.19	7	7	28	
486	294	PHC300A70	13.21	7	7	30	
487	293	PHC300A70	13.19	7	7	22	
488	292	PHC300A70	13.23	7	7	28	
489	291	PHC300A70	13.22	7	7	27	
490	290	PHC300A70	13.24	7	7	29	
491	288	PHC300A70	13.23	7	7	25	
492	287	PHC300A70	13.22	7	7	28	
493	286	PHC300A70	13.22	7	7	24	
494	255	PHC300A70	13.19	7	7	28	
495	254	PHC300A70	13.22	7	7	28	
496	342	PHC300A70	13.22	7	7	30	
497	341	PHC300A70	13.19	7	7	26	
498	340	PHC300A70	13.21	7	7	26	
499	339	PHC300A70	13.23	7	7	25	
500	338	PHC300A70	13.25	7	7	28	
501	336	PHC300A70	13.24	7	7	29	
502	335	PHC300A70	13.22	7	7	25	
503	334	PHC300A70	13.22	7	7	29	
504	333	PHC300A70	13.23	7	7	27	
505	332	PHC300A70	13.22	7	7	24	

旁站监理:

王岩明

姜建正

施工日期: 20170304