

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-13

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（ 2# ）		管桩型号	实际桩顶标高（M）	使用桩长（M）	有效桩长（M）	最后贯入度（MM）	备注
序号	桩号						
506	353	PHC300A70	13.17	7	7	29	
507	352	PHC300A70	13.18	7	7	27	
508	351	PHC300A70	13.22	7	7	25	
509	350	PHC300A70	13.23	7	7	25	
510	349	PHC300A70	13.21	7	7	27	
511	347	PHC300A70	13.19	7	7	24	
512	346	PHC300A70	13.24	7	7	25	
513	345	PHC300A70	13.24	7	7	23	
514	344	PHC300A70	13.23	7	7	27	
515	343	PHC300A70	13.19	7	7	25	
516	411	PHC300A70	13.22	7	7	23	
517	410	PHC300A70	13.25	7	7	24	
518	409	PHC300A70	13.21	7	7	25	
519	408	PHC300A70	13.24	7	7	30	
520	407	PHC300A70	13.25	7	7	26	
521	406	PHC300A70	13.22	7	7	27	
522	405	PHC300A70	13.20	7	7	23	
523	404	PHC300A70	13.23	7	7	24	
524	403	PHC300A70	13.24	7	7	29	
525	402	PHC300A70	13.25	7	7	29	
526	400	PHC300A70	13.23	7	7	23	
527	399	PHC300A70	13.23	7	7	29	
528	398	PHC300A70	13.21	7	7	29	
529	397	PHC300A70	13.20	7	7	25	
530	396	PHC300A70	13.18	7	7	28	
531	427	PHC300A70	13.21	7	7	30	
532	426	PHC300A70	13.19	7	7	22	
533	425	PHC300A70	13.23	7	7	29	
534	424	PHC300A70	13.22	7	7	27	
535	423	PHC300A70	13.22	7	7	29	
536	421	PHC300A70	13.23	7	7	25	
537	420	PHC300A70	13.22	7	7	28	
538	419	PHC300A70	13.22	7	7	24	
539	418	PHC300A70	13.19	7	7	28	
540	417	PHC300A70	13.22	7	7	29	
541	416	PHC300A70	13.22	7	7	30	
542	415	PHC300A70	13.19	7	7	26	
543	414	PHC300A70	13.21	7	7	26	
544	413	PHC300A70	13.23	7	7	25	
545	412	PHC300A70	13.25	7	7	29	
546	485	PHC300A70	13.25	7	7	29	
547	484	PHC300A70	13.22	7	7	25	
548	483	PHC300A70	13.22	7	7	29	
549	482	PHC300A70	13.24	7	7	27	
550	481	PHC300A70	13.22	7	7	24	

旁站监理:

王岩明

李俊正

施工日期: 20170304