

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-14

工程名称		通威渔光一体(东港)现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵 (2#)		管桩型号	实际桩顶标高 (M)	使用桩长 (M)	有效桩长 (M)	最后贯入度 (MM)	备注
序号	桩号						
551	480	PHC300A70	13.17	7	7	29	
552	479	PHC300A70	13.19	7	7	27	
553	478	PHC300A70	13.22	7	7	25	
554	477	PHC300A70	13.23	7	7	28	
555	476	PHC300A70	13.24	7	7	27	
556	474	PHC300A70	13.19	7	7	24	
557	473	PHC300A70	13.24	7	7	25	
558	472	PHC300A70	13.24	7	7	23	
559	471	PHC300A70	13.23	7	7	29	
560	470	PHC300A70	13.19	7	7	25	
561	501	PHC300A70	13.22	7	7	23	
562	500	PHC300A70	13.25	7	7	24	
563	499	PHC300A70	13.21	7	7	25	
564	498	PHC300A70	13.25	7	7	30	
565	497	PHC300A70	13.25	7	7	27	
566	495	PHC300A70	13.22	7	7	29	
567	494	PHC300A70	13.20	7	7	23	
568	493	PHC300A70	13.21	7	7	24	
569	492	PHC300A70	13.24	7	7	26	
570	491	PHC300A70	13.25	7	7	29	
571	490	PHC300A70	13.22	7	7	23	
572	489	PHC300A70	13.23	7	7	30	
573	488	PHC300A70	13.21	7	7	29	
574	487	PHC300A70	13.20	7	7	25	
575	486	PHC300A70	13.18	7	7	28	
576	559	PHC300A70	13.22	7	7	30	
577	558	PHC300A70	13.19	7	7	25	
578	557	PHC300A70	13.23	7	7	29	
579	556	PHC300A70	13.20	7	7	27	
580	555	PHC300A70	13.22	7	7	29	
581	554	PHC300A70	13.23	7	7	26	
582	553	PHC300A70	13.22	7	7	28	
583	552	PHC300A70	13.20	7	7	24	
584	551	PHC300A70	13.19	7	7	25	
585	550	PHC300A70	13.22	7	7	29	
586	548	PHC300A70	13.22	7	7	30	
587	547	PHC300A70	13.19	7	7	26	
588	546	PHC300A70	13.20	7	7	29	
589	545	PHC300A70	13.23	7	7	25	
590	544	PHC300A70	13.25	7	7	29	
591	575	PHC300A70	13.25	7	7	29	
592	574	PHC300A70	13.23	7	7	25	
593	573	PHC300A70	13.22	7	7	29	
594	572	PHC300A70	13.24	7	7	23	
595	571	PHC300A70	13.22	7	7	24	

旁站监理:

王云明

李俊正

施工日期: 20170305