

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-15

工程名称		通威渔光一体(东港)现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵 (2#)		管桩型号	实际桩顶标高 (M)	使用桩长 (M)	有效桩长 (M)	最后贯入度 (MM)	备注
序号	桩号						
596	569	PHC300A70	13.18	7	7	29	
597	568	PHC300A70	13.19	7	7	29	
598	567	PHC300A70	13.22	7	7	25	
599	566	PHC300A70	13.23	7	7	28	
600	565	PHC300A70	13.22	7	7	27	
601	564	PHC300A70	13.19	7	7	24	
602	563	PHC300A70	13.24	7	7	28	
603	562	PHC300A70	13.24	7	7	23	
604	561	PHC300A70	13.24	7	7	29	
605	560	PHC300A70	13.19	7	7	25	
606	628	PHC300A70	13.22	7	7	25	
607	627	PHC300A70	13.25	7	7	24	
608	626	PHC300A70	13.23	7	7	25	
609	625	PHC300A70	13.25	7	7	30	
610	624	PHC300A70	13.23	7	7	29	
611	623	PHC300A70	13.23	7	7	29	
612	622	PHC300A70	13.20	7	7	25	
613	621	PHC300A70	13.21	7	7	24	
614	620	PHC300A70	13.24	7	7	26	
615	619	PHC300A70	13.23	7	7	29	
616	617	PHC300A70	13.22	7	7	25	
617	616	PHC300A70	13.23	7	7	30	
618	615	PHC300A70	13.21	7	7	29	
619	614	PHC300A70	13.22	7	7	25	
620	613	PHC300A70	13.18	7	7	28	
621	643	PHC300A70	13.22	7	7	29	
622	642	PHC300A70	13.19	7	7	25	
623	641	PHC300A70	13.24	7	7	29	
624	640	PHC300A70	13.20	7	7	28	
625	639	PHC300A70	13.22	7	7	29	
626	638	PHC300A70	13.24	7	7	26	
627	637	PHC300A70	13.22	7	7	28	
628	636	PHC300A70	13.20	7	7	25	
629	635	PHC300A70	13.19	7	7	25	
630	634	PHC300A70	13.22	7	7	29	
631	633	PHC300A70	13.23	7	7	30	
632	632	PHC300A70	13.19	7	7	24	
633	631	PHC300A70	13.20	7	7	29	
634	630	PHC300A70	13.23	7	7	25	
635	629	PHC300A70	13.25	7	7	28	
636	692	PHC300A70	13.22	7	7	29	
637	691	PHC300A70	13.23	7	7	25	
638	690	PHC300A70	13.22	7	7	28	
639	689	PHC300A70	13.24	7	7	23	
640	688	PHC300A70	13.24	7	7	24	

旁站监理:

王志刚

李俊正

施工日期: 20170305