

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-16

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（ 2# ）		管桩型号	实际桩顶标高（M）	使用桩长（M）	有效桩长（M）	最后贯入度（MM）	备注
序号	桩号						
641	687	PHC300A70	13.18	7	7	28	
642	686	PHC300A70	13.19	7	7	29	
643	685	PHC300A70	13.22	7	7	25	
644	684	PHC300A70	13.23	7	7	28	
645	683	PHC300A70	13.22	7	7	27	
646	681	PHC300A70	13.18	7	7	25	
647	680	PHC300A70	13.24	7	7	28	
648	679	PHC300A70	13.24	7	7	23	
649	678	PHC300A70	13.24	7	7	25	
650	677	PHC300A70	13.19	7	7	27	
651	707	PHC300A70	13.23	7	7	25	
652	706	PHC300A70	13.25	7	7	24	
653	705	PHC300A70	13.23	7	7	25	
654	704	PHC300A70	13.25	7	7	30	
655	703	PHC300A70	13.24	7	7	30	
656	702	PHC300A70	13.23	7	7	25	
657	701	PHC300A70	13.23	7	7	29	
658	700	PHC300A70	13.20	7	7	25	
659	699	PHC300A70	13.21	7	7	24	
660	698	PHC300A70	13.24	7	7	26	
661	697	PHC300A70	13.23	7	7	29	
662	696	PHC300A70	13.22	7	7	25	
663	695	PHC300A70	13.23	7	7	30	
664	694	PHC300A70	13.21	7	7	29	
665	693	PHC300A70	13.22	7	7	25	
666	210	PHC300A70	13.18	7	7	28	
667	211	PHC300A70	13.22	7	7	29	
668	212	PHC300A70	13.19	7	7	25	
669	213	PHC300A70	13.24	7	7	29	
670	215	PHC300A70	13.20	7	7	28	
671	216	PHC300A70	13.22	7	7	27	
672	217	PHC300A70	13.24	7	7	26	
673	218	PHC300A70	13.22	7	7	28	
674	219	PHC300A70	13.20	7	7	25	
675	220	PHC300A70	13.19	7	7	25	
676	221	PHC300A70	13.22	7	7	29	
677	222	PHC300A70	13.23	7	7	30	
678	223	PHC300A70	13.19	7	7	24	
679	224	PHC300A70	13.20	7	7	29	
680	箱变 6	PHC300A70	13.01	7	7	25	箱变 1-5 设计标高 13.00
681	箱变 1	PHC300A70	13.00	7	7	28	
682	箱变 2	PHC300A70	13.00	7	7	29	
683	箱变 3	PHC300A70	13.01	7	7	25	
684	箱变 4	PHC300A70	13.02	7	7	28	
685	箱变 5	PHC300A70	13.00	7	7	23	

旁站监理:

王云明

姜俊正

施工日期: 20170305