

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-24

工程名称		通威渔光一体(东港)现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.2M	
方阵(3#)		管桩型号	实际桩顶标高(M)	使用桩长(M)	有效桩长(M)	最后贯入度(MM)	备注
序号	桩号						
646	646	PHC400A95-11.0	13.18	11	11	27	
647	647	PHC400A95-11.0	13.24	11	11	32	
648	648	PHC400A95-11.0	13.24	11	11	27	
649	649	PHC400A95-11.0	13.24	11	11	30	
650	650	PHC400A95-11.0	13.19	11	11	25	
651	651	PHC400A95-11.0	13.23	11	11	27	
652	652	PHC400A95-11.0	13.25	11	11	27	
653	653	PHC400A95-11.0	13.23	11	11	32	
654	654	PHC400A95-11.0	13.25	11	11	27	
655	655	PHC400A95-11.0	13.24	11	11	30	
656	656	PHC400A95-11.0	13.23	11	11	28	
657	657	PHC400A95-11.0	13.25	11	11	27	
658	658	PHC400A95-11.0	13.20	11	11	27	
659	659	PHC400A95-11.0	13.21	11	11	30	
660	660	PHC400A95-11.0	13.24	11	11	27	
661	661	PHC400A95-11.0	13.23	11	11	32	
662	662	PHC400A95-11.0	13.22	11	11	27	
663	663	PHC400A95-11.0	13.23	11	11	30	
664	664	PHC400A95-11.0	13.21	11	11	27	
665	665	PHC400A95-11.0	13.22	11	11	32	
666	666	PHC400A95-11.0	13.18	11	11	27	
667	667	PHC400A95-11.0	13.22	11	11	30	
668	668	PHC400A95-11.0	13.19	11	11	25	
669	669	PHC400A95-11.0	13.24	11	11	27	
670	670	PHC400A95-11.0	13.20	11	11	27	
671	671	PHC400A95-11.0	13.22	11	11	32	
672	672	PHC400A95-11.0	13.24	11	11	27	
673	673	PHC400A95-11.0	13.22	11	11	30	
674	674	PHC400A95-11.0	13.20	11	11	28	
675	675	PHC400A95-11.0	13.19	11	11	27	
676	676	PHC400A95-11.0	13.22	11	11	27	
677	677	PHC400A95-11.0	13.23	11	11	30	
678	678	PHC400A95-11.0	13.19	11	11	27	
679	679	PHC400A95-11.0	13.20	11	11	32	
680	680	PHC400A95-11.0	13.23	11	11	27	
681	箱变1	PHC400A95-11.0	13.00	11	11	30	桩顶标高 13.00M
682	箱变2	PHC400A95-11.0	13.01	11	11	27	
683	箱变3	PHC400A95-11.0	13.01	11	11	32	
684	箱变4	PHC400A95-11.0	13.00	11	11	30	
685	箱变5	PHC400A95-11.0	12.99	11	11	27	
686	箱变6	PHC400A95-11.0	12.98	11	11	32	

旁站监理: 王兴明

质检员: 姜健正

施工日期: 20170424