

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-01

工程名称		通威渔光一体(东港)现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵(5#)		管桩型号	实际桩顶标高(M)	使用桩长(M)	有效桩长(M)	最后贯入度(MM)	备注
序号	桩号						
1	64	PHC300A70	13.21	7	7	29	
2	63	PHC300A70	13.21	7	7	27	
3	62	PHC300A70	13.24	7	7	27	
4	61	PHC300A70	13.24	7	7	27	
5	60	PHC300A70	13.26	7	7	26	
6	69	PHC300A70	13.22	7	7	26	
7	68	PHC300A70	13.23	7	7	25	
8	67	PHC300A70	13.24	7	7	25	
9	66	PHC300A70	13.21	7	7	24	
10	65	PHC300A70	13.20	7	7	26	
11	148	PHC300A70	13.20	7	7	29	
12	147	PHC300A70	13.20	7	7	27	
13	146	PHC300A70	13.20	7	7	27	
14	145	PHC300A70	13.23	7	7	27	
15	144	PHC300A70	13.20	7	7	26	
16	143	PHC300A70	13.20	7	7	26	
17	142	PHC300A70	13.20	7	7	23	
18	141	PHC300A70	13.21	7	7	22	
19	140	PHC300A70	13.19	7	7	23	
20	139	PHC300A70	13.17	7	7	24	
21	158	PHC300A70	13.19	7	7	25	
22	157	PHC300A70	13.20	7	7	27	
23	156	PHC300A70	13.20	7	7	28	
24	155	PHC300A70	13.19	7	7	29	
25	154	PHC300A70	13.19	7	7	30	
26	153	PHC300A70	13.19	7	7	28	
27	152	PHC300A70	13.18	7	7	27	
28	151	PHC300A70	13.18	7	7	27	
29	150	PHC300A70	13.19	7	7	26	
30	149	PHC300A70	13.18	7	7	25	
31	232	PHC300A70	13.17	7	7	24	
32	231	PHC300A70	13.20	7	7	23	
33	230	PHC300A70	13.21	7	7	23	
34	229	PHC300A70	13.22	7	7	24	
35	228	PHC300A70	13.24	7	7	26	
36	227	PHC300A70	13.24	7	7	25	
37	226	PHC300A70	13.25	7	7	25	
38	225	PHC300A70	13.24	7	7	24	
39	224	PHC300A70	13.24	7	7	25	
40	223	PHC300A70	13.25	7	7	25	
41	242	PHC300A70	13.24	7	7	27	
42	241	PHC300A70	13.22	7	7	27	
43	240	PHC300A70	13.20	7	7	25	
44	239	PHC300A70	13.20	7	7	27	
45	238	PHC300A70	13.20	7	7	27	

旁站监理:

王兴明

质检员:

李俊江

施工日期: 20170306