

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-02

工程名称		通威渔光一体(东港)现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵(5#)		管桩型号	实际桩顶标高(M)	使用桩长(M)	有效桩长(M)	最后贯入度(MM)	备注
序号	桩号						
46	237	PHC300A70	13.21	7	7	28	
47	236	PHC300A70	13.21	7	7	27	
48	235	PHC300A70	13.24	7	7	28	
49	234	PHC300A70	13.23	7	7	28	
50	233	PHC300A70	13.22	7	7	28	
51	302	PHC300A70	13.22	7	7	29	
52	303	PHC300A70	13.24	7	7	25	
53	304	PHC300A70	13.24	7	7	27	
54	305	PHC300A70	13.21	7	7	27	
55	306	PHC300A70	13.20	7	7	27	
56	307	PHC300A70	13.23	7	7	26	
57	308	PHC300A70	13.20	7	7	26	
58	309	PHC300A70	13.20	7	7	25	
59	310	PHC300A70	13.20	7	7	25	
60	311	PHC300A70	13.22	7	7	22	
61	312	PHC300A70	13.20	7	7	24	
62	313	PHC300A70	13.22	7	7	23	
63	314	PHC300A70	13.21	7	7	22	
64	315	PHC300A70	13.20	7	7	23	
65	316	PHC300A70	13.17	7	7	24	
66	317	PHC300A70	13.19	7	7	25	
67	318	PHC300A70	13.20	7	7	27	
68	319	PHC300A70	13.22	7	7	28	
69	320	PHC300A70	13.19	7	7	29	
70	321	PHC300A70	13.19	7	7	29	
71	376	PHC300A70	13.22	7	7	25	
72	377	PHC300A70	13.18	7	7	27	
73	378	PHC300A70	13.23	7	7	27	
74	379	PHC300A70	13.19	7	7	26	
75	380	PHC300A70	13.18	7	7	25	
76	381	PHC300A70	13.17	7	7	24	
77	382	PHC300A70	13.23	7	7	23	
78	383	PHC300A70	13.21	7	7	23	
79	384	PHC300A70	13.22	7	7	24	
80	385	PHC300A70	13.22	7	7	23	
81	386	PHC300A70	13.24	7	7	25	
82	387	PHC300A70	13.22	7	7	25	
83	388	PHC300A70	13.24	7	7	24	
84	389	PHC300A70	13.21	7	7	25	
85	390	PHC300A70	13.25	7	7	25	
86	391	PHC300A70	13.22	7	7	27	
87	392	PHC300A70	13.22	7	7	27	
88	393	PHC300A70	13.22	7	7	25	
89	394	PHC300A70	13.20	7	7	27	
90	395	PHC300A70	13.22	7	7	22	

旁站监理:

王云明

质检员:

李正

施工日期: 20170306