

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-03

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（5#）		管桩型号	实际桩顶标高（M）	使用桩长（M）	有效桩长（M）	最后贯入度（MM）	备注
序号	桩号						
91	455	PHC300A70	13.23	7	7	28	
92	456	PHC300A70	13.21	7	7	29	
93	457	PHC300A70	13.22	7	7	28	
94	458	PHC300A70	13.23	7	7	28	
95	459	PHC300A70	13.24	7	7	28	
96	460	PHC300A70	13.22	7	7	29	
97	461	PHC300A70	13.24	7	7	26	
98	462	PHC300A70	13.22	7	7	27	
99	463	PHC300A70	13.21	7	7	27	
100	464	PHC300A70	13.22	7	7	27	
101	465	PHC300A70	13.23	7	7	25	
102	466	PHC300A70	13.20	7	7	26	
103	467	PHC300A70	13.22	7	7	25	
104	468	PHC300A70	13.20	7	7	26	
105	469	PHC300A70	13.23	7	7	22	
106	470	PHC300A70	13.20	7	7	24	
107	471	PHC300A70	13.23	7	7	23	
108	472	PHC300A70	13.21	7	7	22	
109	473	PHC300A70	13.20	7	7	23	
110	475	PHC300A70	13.17	7	7	24	
111	539	PHC300A70	13.23	7	7	25	
112	540	PHC300A70	13.20	7	7	28	
113	541	PHC300A70	13.22	7	7	28	
114	542	PHC300A70	13.19	7	7	29	
115	543	PHC300A70	13.18	7	7	28	
116	544	PHC300A70	13.22	7	7	25	
117	545	PHC300A70	13.18	7	7	27	
118	546	PHC300A70	13.23	7	7	27	
119	547	PHC300A70	13.20	7	7	26	
120	548	PHC300A70	13.18	7	7	26	
121	549	PHC300A70	13.17	7	7	24	
122	550	PHC300A70	13.25	7	7	23	
123	551	PHC300A70	13.21	7	7	23	
124	552	PHC300A70	13.22	7	7	25	
125	553	PHC300A70	13.21	7	7	23	
126	554	PHC300A70	13.24	7	7	25	
127	555	PHC300A70	13.22	7	7	25	
128	556	PHC300A70	13.24	7	7	24	
129	557	PHC300A70	13.21	7	7	27	
130	558	PHC300A70	13.25	7	7	25	
131	15	PHC300A70	13.22	7	7	27	
132	16	PHC300A70	13.23	7	7	27	
133	17	PHC300A70	13.22	7	7	28	
134	18	PHC300A70	13.20	7	7	27	
135	19	PHC300A70	13.24	7	7	22	

旁站监理:

王云明

质检员:

李俊正

施工日期: 20170306