

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-06

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（5#）		管桩型号	实际桩顶标高（M）	使用桩长（M）	有效桩长（M）	最后贯入度（MM）	备注
序号	桩号						
206	51	PHC300AB70	13.25	8	8	27	
207	50	PHC300AB70	13.25	8	8	27	
208	49	PHC300AB70	13.23	8	8	25	
209	48	PHC300AB70	13.20	8	8	29	
210	47	PHC300AB70	13.22	8	8	25	
211	46	PHC300AB70	13.24	8	8	30	
212	45	PHC300AB70	13.21	8	8	23	
213	44	PHC300AB70	13.24	8	8	29	
214	43	PHC300AB70	13.23	8	8	28	
215	42	PHC300AB70	13.25	8	8	29	
216	41	PHC300AB70	13.23	8	8	29	
217	40	PHC300AB70	13.22	8	8	28	
218	39	PHC300AB70	13.22	8	8	29	
219	38	PHC300AB70	13.19	8	8	29	
220	37	PHC300AB70	13.22	8	8	28	
221	35	PHC300AB70	13.21	8	8	23	
222	13	PHC300AB70	13.18	8	8	26	
223	12	PHC300AB70	13.23	8	8	28	
224	11	PHC300AB70	13.21	8	8	27	
225	10	PHC300AB70	13.23	8	8	29	
226	9	PHC300AB70	13.21	8	8	25	
227	8	PHC300AB70	13.23	8	8	29	
228	7	PHC300AB70	13.20	8	8	29	
229	6	PHC300AB70	13.19	8	8	28	
230	5	PHC300AB70	13.21	8	8	28	
231	4	PHC300AB70	13.23	8	8	29	
232	3	PHC300AB70	13.19	8	8	28	
233	2	PHC300AB70	13.21	8	8	26	
234	1	PHC300AB70	13.22	8	8	25	
235	608	PHC300AB70	13.19	8	8	28	
236	607	PHC300AB70	13.22	8	8	29	
237	606	PHC300AB70	13.21	8	8	28	
238	605	PHC300AB70	13.23	8	8	29	
239	604	PHC300AB70	13.21	8	8	24	
240	603	PHC300AB70	13.18	8	8	24	
241	602	PHC300AB70	13.17	8	8	29	
242	600	PHC300AB70	13.21	8	8	26	
243	599	PHC300AB70	13.21	8	8	25	
244	598	PHC300AB70	13.23	8	8	25	
245	597	PHC300AB70	13.21	8	8	24	
246	596	PHC300AB70	13.24	8	8	26	
247	595	PHC300AB70	13.22	8	8	25	
248	594	PHC300AB70	13.24	8	8	23	
249	593	PHC300AB70	13.23	8	8	24	
250	592	PHC300AB70	13.25	8	8	25	

旁站监理: 王志刚

质检员: 姜俊正

施工日期: 20170307