

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-10

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（ 5# ）		管桩型号	实际桩顶标高（M）	使用桩长（M）	有效桩长（M）	最后贯入度（MM）	备注
序号	桩号						
386	407	PHC300AB70	13.17	8	8	29	
387	406	PHC300AB70	13.18	8	8	27	
388	405	PHC300AB70	13.20	8	8	24	
389	404	PHC300AB70	13.20	8	8	25	
390	403	PHC300AB70	13.21	8	8	24	
391	402	PHC300AB70	13.19	8	8	24	
392	401	PHC300AB70	13.22	8	8	25	
393	400	PHC300AB70	13.24	8	8	23	
394	399	PHC300AB70	13.23	8	8	24	
395	398	PHC300AB70	13.19	8	8	25	
396	396	PHC300AB70	13.25	8	8	27	
397	374	PHC300AB70	13.24	8	8	24	
398	373	PHC300AB70	13.21	8	8	25	
399	372	PHC300AB70	13.24	8	8	29	
400	371	PHC300AB70	13.22	8	8	24	
401	370	PHC300AB70	13.23	8	8	24	
402	369	PHC300AB70	13.22	8	8	25	
403	368	PHC300AB70	13.22	8	8	23	
404	367	PHC300AB70	13.20	8	8	24	
405	366	PHC300AB70	13.21	8	8	25	
406	365	PHC300AB70	13.22	8	8	30	
407	364	PHC300AB70	13.19	8	8	26	
408	363	PHC300AB70	13.21	8	8	28	
409	362	PHC300AB70	13.23	8	8	27	
410	361	PHC300AB70	13.25	8	8	29	
411	360	PHC300AB70	13.24	8	8	25	
412	359	PHC300AB70	13.22	8	8	27	
413	358	PHC300AB70	13.22	8	8	24	
414	357	PHC300AB70	13.23	8	8	28	
415	356	PHC300AB70	13.19	8	8	28	
416	355	PHC300AB70	13.17	8	8	29	
417	353	PHC300AB70	13.18	8	8	26	
418	352	PHC300AB70	13.23	8	8	26	
419	351	PHC300AB70	13.21	8	8	25	
420	350	PHC300AB70	13.23	8	8	24	
421	349	PHC300AB70	13.22	8	8	24	
422	348	PHC300AB70	13.20	8	8	23	
423	347	PHC300AB70	13.23	8	8	28	
424	346	PHC300AB70	13.23	8	8	29	
425	345	PHC300AB70	13.25	8	8	29	
426	343	PHC300AB70	13.22	8	8	23	
427	342	PHC300AB70	13.23	8	8	29	
428	341	PHC300AB70	13.21	8	8	29	
429	340	PHC300AB70	13.20	8	8	29	
430	339	PHC300AB70	13.22	8	8	28	

旁站监理:

质检员:

施工日期: 20170308