

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-13

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（ 5# ）		管桩型号	实际桩顶 标高（M）	使用桩长 （M）	有效桩长 （M）	最后贯入 度（MM）	备注
序号	桩号						
521	169	PHC300AB70	13.21	8	8	30	
522	168	PHC300AB70	13.19	8	8	22	
523	167	PHC300AB70	13.23	8	8	29	
524	166	PHC300AB70	13.22	8	8	27	
525	165	PHC300AB70	13.22	8	8	29	
526	164	PHC300AB70	13.23	8	8	25	
527	163	PHC300AB70	13.22	8	8	28	
528	162	PHC300AB70	13.22	8	8	24	
529	161	PHC300AB70	13.19	8	8	28	
530	159	PHC300AB70	13.22	8	8	29	
531	137	PHC300AB70	13.22	8	8	30	
532	136	PHC300AB70	13.19	8	8	26	
533	135	PHC300AB70	13.21	8	8	26	
534	134	PHC300AB70	13.23	8	8	25	
535	133	PHC300AB70	13.25	8	8	29	
536	132	PHC300AB70	13.25	8	8	29	
537	131	PHC300AB70	13.22	8	8	25	
538	130	PHC300AB70	13.22	8	8	29	
539	129	PHC300AB70	13.24	8	8	27	
540	128	PHC300AB70	13.22	8	8	24	
541	127	PHC300AB70	13.17	8	8	29	
542	126	PHC300AB70	13.19	8	8	27	
543	125	PHC300AB70	13.22	8	8	25	
544	124	PHC300AB70	13.23	8	8	28	
545	123	PHC300AB70	13.24	8	8	27	
546	122	PHC300AB70	13.19	8	8	24	
547	121	PHC300AB70	13.24	8	8	25	
548	120	PHC300AB70	13.24	8	8	23	
549	119	PHC300AB70	13.23	8	8	29	
550	118	PHC300AB70	13.19	8	8	25	
551	95	PHC300AB70	13.22	8	8	23	
552	94	PHC300AB70	13.25	8	8	24	
553	93	PHC300AB70	13.21	8	8	25	
554	92	PHC300AB70	13.25	8	8	30	
555	91	PHC300AB70	13.25	8	8	27	
556	90	PHC300AB70	13.22	8	8	29	
557	89	PHC300AB70	13.20	8	8	23	
558	88	PHC300AB70	13.21	8	8	24	
559	87	PHC300AB70	13.24	8	8	26	
560	86	PHC300AB70	13.25	8	8	29	
561	85	PHC300AB70	13.22	8	8	23	
562	84	PHC300AB70	13.23	8	8	30	
563	83	PHC300AB70	13.21	8	8	29	
564	82	PHC300AB70	13.20	8	8	25	
565	81	PHC300AB70	13.22	8	8	30	

旁站监理:

王兴明

质检员:

姜健正

施工日期: 20170309