

混凝土预制桩施工监理旁站记录

编号：GFDZJBM30-GFQ-01

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（ 6# ）		管桩型号	实际桩顶 标高（M）	使用桩长 （M）	有效桩长 （M）	最后贯入 度（MM）	备注
序号	桩号						
1	10	PHC300A70	13.21	7	7	26	
2	9	PHC300A70	13.21	7	7	27	
3	8	PHC300A70	13.24	7	7	27	
4	7	PHC300A70	13.24	7	7	28	
5	6	PHC300A70	13.26	7	7	28	
6	5	PHC300A70	13.22	7	7	29	
7	4	PHC300A70	13.23	7	7	29	
8	3	PHC300A70	13.24	7	7	27	
9	2	PHC300A70	13.21	7	7	27	
10	1	PHC300A70	13.20	7	7	27	
11	84	PHC300A70	13.20	7	7	26	
12	83	PHC300A70	13.20	7	7	26	
13	82	PHC300A70	13.20	7	7	25	
14	81	PHC300A70	13.20	7	7	25	
15	80	PHC300A70	13.20	7	7	24	
16	79	PHC300A70	13.20	7	7	24	
17	78	PHC300A70	13.20	7	7	23	
18	77	PHC300A70	13.21	7	7	22	
19	76	PHC300A70	13.19	7	7	23	
20	75	PHC300A70	13.17	7	7	24	
21	94	PHC300A70	13.19	7	7	25	
22	93	PHC300A70	13.20	7	7	27	
23	92	PHC300A70	13.20	7	7	28	
24	91	PHC300A70	13.19	7	7	29	
25	90	PHC300A70	13.19	7	7	30	
26	89	PHC300A70	13.19	7	7	28	
27	88	PHC300A70	13.18	7	7	27	
28	87	PHC300A70	13.18	7	7	27	
29	86	PHC300A70	13.19	7	7	26	
30	85	PHC300A70	13.18	7	7	25	
31	168	PHC300A70	13.17	7	7	24	
32	167	PHC300A70	13.20	7	7	23	
33	166	PHC300A70	13.21	7	7	23	
34	165	PHC300A70	13.22	7	7	24	
35	164	PHC300A70	13.24	7	7	26	
36	163	PHC300A70	13.24	7	7	25	
37	162	PHC300A70	13.25	7	7	25	
38	161	PHC300A70	13.24	7	7	24	
39	160	PHC300A70	13.24	7	7	25	
40	159	PHC300A70	13.25	7	7	25	
41	157	PHC300AB70	13.24	8	8	27	
42	156	PHC300AB70	13.22	8	8	27	
43	155	PHC300AB70	13.20	8	8	25	
44	154	PHC300AB70	13.20	8	8	27	
45	153	PHC300AB70	13.20	8	8	27	

旁站监理: 王宏明

质检员: 姜卫正

施工日期: 20170310