

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-02

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（6#）		管桩型号	实际桩顶标高（M）	使用桩长（M）	有效桩长（M）	最后贯入度（MM）	备注
序号	桩号						
46	184	PHC300A70	13.21	7	7	28	
47	183	PHC300A70	13.21	7	7	27	
48	182	PHC300A70	13.24	7	7	28	
49	181	PHC300A70	13.23	7	7	28	
50	179	PHC300A70	13.22	7	7	28	
51	178	PHC300A70	13.22	7	7	29	
52	177	PHC300A70	13.24	7	7	25	
53	176	PHC300A70	13.24	7	7	27	
54	175	PHC300A70	13.21	7	7	27	
55	174	PHC300A70	13.20	7	7	27	
56	173	PHC300A70	13.23	7	7	26	
57	172	PHC300A70	13.20	7	7	26	
58	171	PHC300A70	13.20	7	7	25	
59	170	PHC300A70	13.20	7	7	25	
60	169	PHC300A70	13.22	7	7	22	
61	252	PHC300A70	13.20	7	7	24	
62	251	PHC300A70	13.22	7	7	23	
63	250	PHC300A70	13.21	7	7	22	
64	249	PHC300A70	13.20	7	7	23	
65	248	PHC300A70	13.17	7	7	24	
66	247	PHC300A70	13.19	7	7	25	
67	246	PHC300A70	13.20	7	7	27	
68	245	PHC300A70	13.22	7	7	28	
69	244	PHC300A70	13.19	7	7	29	
70	243	PHC300A70	13.19	7	7	29	
71	241	PHC300A70	13.22	7	7	25	
72	240	PHC300A70	13.18	7	7	27	
73	239	PHC300A70	13.23	7	7	27	
74	238	PHC300A70	13.19	7	7	26	
75	237	PHC300A70	13.18	7	7	25	
76	315	PHC300A70	13.17	7	7	24	
77	316	PHC300A70	13.23	7	7	23	
78	317	PHC300A70	13.21	7	7	23	
79	318	PHC300A70	13.22	7	7	24	
80	319	PHC300A70	13.22	7	7	23	
81	321	PHC300A70	13.24	7	7	25	
82	322	PHC300A70	13.22	7	7	25	
83	323	PHC300A70	13.24	7	7	24	
84	324	PHC300A70	13.21	7	7	25	
85	325	PHC300A70	13.25	7	7	25	
86	326	PHC300A70	13.22	7	7	27	
87	327	PHC300A70	13.22	7	7	27	
88	328	PHC300A70	13.22	7	7	25	
89	329	PHC300A70	13.20	7	7	27	
90	330	PHC300A70	13.22	7	7	22	

旁站监理:

王兴明

质检员:

李继正

施工日期: 20170310