

混凝土预制桩施工监理旁站记录

编号：GFDZJBM30-GFQ-03

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（ 6# ）		管桩型号	实际桩顶标高（M）	使用桩长（M）	有效桩长（M）	最后贯入度（MM）	备注
序号	桩号						
91	331	PHC300A70	13.23	7	7	28	
92	332	PHC300A70	13.21	7	7	29	
93	333	PHC300A70	13.22	7	7	28	
94	334	PHC300A70	13.23	7	7	28	
95	335	PHC300A70	13.24	7	7	28	
96	336	PHC300A70	13.22	7	7	29	
97	337	PHC300A70	13.24	7	7	26	
98	338	PHC300A70	13.22	7	7	27	
99	339	PHC300A70	13.21	7	7	27	
100	340	PHC300A70	13.22	7	7	27	
101	341	PHC300A70	13.23	7	7	25	
102	342	PHC300A70	13.20	7	7	26	
103	343	PHC300A70	13.22	7	7	25	
104	344	PHC300A70	13.20	7	7	26	
105	345	PHC300A70	13.23	7	7	22	
106	346	PHC300A70	13.20	7	7	24	
107	347	PHC300A70	13.23	7	7	23	
108	348	PHC300A70	13.21	7	7	22	
109	349	PHC300A70	13.20	7	7	23	
110	350	PHC300A70	13.17	7	7	24	
111	383	PHC300A70	13.23	7	7	25	
112	384	PHC300A70	13.20	7	7	28	
113	385	PHC300A70	13.22	7	7	28	
114	386	PHC300A70	13.19	7	7	29	
115	387	PHC300A70	13.18	7	7	28	
116	388	PHC300A70	13.22	7	7	25	
117	389	PHC300A70	13.18	7	7	27	
118	390	PHC300A70	13.23	7	7	27	
119	391	PHC300A70	13.20	7	7	26	
120	392	PHC300A70	13.18	7	7	26	
121	394	PHC300A70	13.17	7	7	24	
122	396	PHC300A70	13.25	7	7	23	
123	397	PHC300A70	13.21	7	7	23	
124	398	PHC300A70	13.22	7	7	25	
125	399	PHC300A70	13.21	7	7	23	
126	400	PHC300A70	13.24	7	7	25	
127	401	PHC300A70	13.22	7	7	25	
128	402	PHC300A70	13.24	7	7	24	
129	403	PHC300A70	13.21	7	7	27	
130	404	PHC300A70	13.25	7	7	25	
131	405	PHC300A70	13.22	7	7	27	
132	406	PHC300A70	13.23	7	7	27	
133	407	PHC300A70	13.22	7	7	28	
134	408	PHC300A70	13.20	7	7	27	
135	409	PHC300A70	13.24	7	7	22	

旁站监理：王兴明

质检员：李健正

施工日期：20170310