

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-06

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（6#）		管桩型号	实际桩顶标高（M）	使用桩长（M）	有效桩长（M）	最后贯入度（MM）	备注
序号	桩号						
226	546	PHC300A70	13.25	6	6	27	
227	547	PHC300A70	13.25	6	6	27	
228	548	PHC300A70	13.23	6	6	25	
229	549	PHC300A70	13.20	6	6	29	
230	550	PHC300A70	13.22	6	6	25	
231	551	PHC300A70	13.24	6	6	30	
232	552	PHC300A70	13.21	6	6	23	
233	553	PHC300A70	13.24	6	6	29	
234	554	PHC300A70	13.23	6	6	28	
235	555	PHC300A70	13.25	6	6	29	
236	557	PHC300A70	13.23	6	6	29	
237	558	PHC300A70	13.22	6	6	28	
238	559	PHC300A70	13.22	6	6	29	
239	560	PHC300A70	13.19	6	6	29	
240	561	PHC300A70	13.22	6	6	28	
241	562	PHC300A70	13.21	6	6	23	
242	563	PHC300A70	13.18	6	6	26	
243	564	PHC300A70	13.23	6	6	28	
244	565	PHC300A70	13.21	6	6	27	
245	566	PHC300A70	13.23	6	6	29	
246	567	PHC300A70	13.21	6	6	25	
247	569	PHC300A70	13.23	6	6	29	
248	570	PHC300A70	13.20	6	6	29	
249	571	PHC300A70	13.19	6	6	28	
250	572	PHC300A70	13.21	6	6	28	
251	573	PHC300A70	13.23	6	6	29	
252	574	PHC300A70	13.19	6	6	28	
253	575	PHC300A70	13.21	6	6	26	
254	576	PHC300A70	13.22	6	6	25	
255	577	PHC300A70	13.19	6	6	28	
256	578	PHC300A70	13.22	6	6	29	
257	579	PHC300A70	13.21	6	6	28	
258	580	PHC300A70	13.23	6	6	29	
259	581	PHC300A70	13.21	6	6	24	
260	582	PHC300A70	13.18	6	6	24	
261	583	PHC300A70	13.17	6	6	29	
262	584	PHC300A70	13.21	6	6	26	
263	585	PHC300A70	13.21	6	6	25	
264	586	PHC300A70	13.23	6	6	25	
265	587	PHC300A70	13.21	6	6	24	
266	604	PHC300A70	13.24	6	6	26	
267	605	PHC300A70	13.22	6	6	25	
268	606	PHC300A70	13.24	6	6	23	
269	607	PHC300A70	13.23	6	6	24	
270	608	PHC300A70	13.25	6	6	25	

旁站监理: 王云明 质检员: 姜俊正

施工日期: 20170311