

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-07

工程名称		通威渔光一体(东港)现代渔业产业园一期20MWp光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵 (6#)		管桩型号	实际桩顶标高 (M)	使用桩长 (M)	有效桩长 (M)	最后贯入度 (MM)	备注
序号	桩号						
271	610	PHC300A70	13.25	6	6	27	
272	611	PHC300A70	13.23	6	6	29	
273	612	PHC300A70	13.23	6	6	25	
274	613	PHC300A70	13.20	6	6	29	
275	614	PHC300A70	13.20	6	6	28	
276	615	PHC300A70	13.22	6	6	29	
277	616	PHC300A70	13.21	6	6	23	
278	617	PHC300A70	13.22	6	6	28	
279	618	PHC300A70	13.23	6	6	29	
280	619	PHC300A70	13.25	6	6	29	
281	620	PHC300A70	13.20	6	6	23	
282	621	PHC300A70	13.22	6	6	28	
283	622	PHC300A70	13.22	6	6	29	
284	623	PHC300A70	13.20	6	6	29	
285	624	PHC300A70	13.22	6	6	28	
286	625	PHC300A70	13.21	6	6	29	
287	626	PHC300A70	13.19	6	6	26	
288	627	PHC300A70	13.23	6	6	28	
289	628	PHC300A70	13.22	6	6	27	
290	629	PHC300A70	13.23	6	6	29	
291	630	PHC300A70	13.22	6	6	25	
292	631	PHC300A70	13.23	6	6	29	
293	632	PHC300A70	13.20	6	6	24	
294	633	PHC300A70	13.19	6	6	28	
295	634	PHC300A70	13.21	6	6	28	
296	635	PHC300A70	13.20	6	6	29	
297	636	PHC300A70	13.19	6	6	24	
298	637	PHC300A70	13.21	6	6	26	
299	638	PHC300A70	13.22	6	6	25	
300	639	PHC300A70	13.25	6	6	24	
301	640	PHC300A70	13.22	6	6	29	
302	642	PHC300A70	13.22	6	6	24	
303	643	PHC300A70	13.23	6	6	29	
304	644	PHC300A70	13.21	6	6	24	
305	645	PHC300A70	13.19	6	6	24	
306	646	PHC300A70	13.17	6	6	29	
307	647	PHC300A70	13.21	6	6	26	
308	648	PHC300A70	13.22	6	6	24	
309	649	PHC300A70	13.23	6	6	25	
310	650	PHC300A70	13.21	6	6	24	
311	651	PHC300A70	13.21	6	6	24	
312	652	PHC300A70	13.22	6	6	25	
313	653	PHC300A70	13.24	6	6	23	
314	654	PHC300A70	13.23	6	6	24	
315	655	PHC300A70	13.21	6	6	24	

旁站监理:

王志明

质检员:

李健

施工日期: 20170311