

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-11

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.2M	
方阵（ 6# ）		管桩型号	实际桩顶标高（M）	使用桩长（M）	有效桩长（M）	最后贯入度（MM）	备注
序号	桩号						
441	356	PHC300AB70	13.21	8	8	30	
442	357	PHC300AB70	13.19	8	8	26	
443	358	PHC300AB70	13.23	8	8	28	
444	359	PHC300AB70	13.22	8	8	27	
445	360	PHC300AB70	13.24	8	8	29	
446	361	PHC300AB70	13.23	8	8	25	
447	362	PHC300AB70	13.22	8	8	27	
448	364	PHC300AB70	13.22	8	8	24	
449	365	PHC300AB70	13.19	8	8	28	
450	366	PHC300AB70	13.22	8	8	28	
451	294	PHC300AB70	13.22	8	8	29	
452	295	PHC300AB70	13.19	8	8	26	
453	296	PHC300AB70	13.21	8	8	26	
454	297	PHC300AB70	13.23	8	8	25	
455	298	PHC300AB70	13.25	8	8	24	
456	300	PHC300AB70	13.24	8	8	29	
457	301	PHC300AB70	13.22	8	8	25	
458	302	PHC300AB70	13.22	8	8	29	
459	303	PHC300AB70	13.23	8	8	24	
460	304	PHC300AB70	13.22	8	8	24	
461	305	PHC300AB70	13.17	8	8	29	
462	306	PHC300AB70	13.18	8	8	27	
463	307	PHC300AB70	13.22	8	8	24	
464	308	PHC300AB70	13.23	8	8	25	
465	309	PHC300AB70	13.21	8	8	24	
466	310	PHC300AB70	13.19	8	8	24	
467	311	PHC300AB70	13.24	8	8	25	
468	312	PHC300AB70	13.24	8	8	23	
469	313	PHC300AB70	13.23	8	8	24	
470	314	PHC300AB70	13.19	8	8	25	
471	269	PHC300AB70	13.22	8	8	27	
472	270	PHC300AB70	13.24	8	8	24	
473	271	PHC300AB70	13.21	8	8	25	
474	272	PHC300AB70	13.24	8	8	29	
475	273	PHC300AB70	13.23	8	8	24	
476	274	PHC300AB70	13.21	8	8	26	
477	275	PHC300AB70	13.20	8	8	23	
478	276	PHC300AB70	13.23	8	8	24	
479	277	PHC300AB70	13.23	8	8	29	
480	278	PHC300AB70	13.25	8	8	24	
481	279	PHC300AB70	13.22	8	8	23	
482	280	PHC300AB70	13.23	8	8	29	
483	281	PHC300AB70	13.21	8	8	29	
484	282	PHC300AB70	13.20	8	8	25	
485	283	PHC300AB70	13.19	8	8	28	

旁站监理:

质检员:

施工日期: 20170312