

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-14

工程名称		通威渔光一体(东港)现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵 (6#)		管桩型号	实际桩顶标高 (M)	使用桩长 (M)	有效桩长 (M)	最后贯入度 (MM)	备注
序号	桩号						
576	101	PHC300AB70	13.22	8	8	30	
577	102	PHC300AB70	13.19	8	8	25	
578	103	PHC300AB70	13.23	8	8	29	
579	104	PHC300AB70	13.20	8	8	27	
580	105	PHC300AB70	13.22	8	8	29	
581	106	PHC300AB70	13.23	8	8	26	
582	107	PHC300AB70	13.22	8	8	28	
583	108	PHC300AB70	13.20	8	8	24	
584	109	PHC300AB70	13.19	8	8	25	
585	110	PHC300AB70	13.22	8	8	29	
586	111	PHC300AB70	13.22	8	8	30	
587	112	PHC300AB70	13.19	8	8	26	
588	113	PHC300AB70	13.20	8	8	29	
589	114	PHC300AB70	13.23	8	8	25	
590	115	PHC300AB70	13.25	8	8	29	
591	116	PHC300AB70	13.25	8	8	29	
592	118	PHC300AB70	13.23	8	8	25	
593	119	PHC300AB70	13.22	8	8	29	
594	120	PHC300AB70	13.24	8	8	23	
595	121	PHC300AB70	13.22	8	8	24	
596	122	PHC300AB70	13.18	8	8	29	
597	123	PHC300AB70	13.19	8	8	29	
598	124	PHC300AB70	13.22	8	8	25	
599	125	PHC300AB70	13.23	8	8	28	
600	126	PHC300AB70	13.22	8	8	27	
601	43	PHC300AB70	13.19	8	8	24	
602	44	PHC300AB70	13.24	8	8	28	
603	45	PHC300AB70	13.24	8	8	23	
604	46	PHC300AB70	13.24	8	8	29	
605	47	PHC300AB70	13.19	8	8	25	
606	48	PHC300AB70	13.22	8	8	25	
607	49	PHC300AB70	13.25	8	8	24	
608	50	PHC300AB70	13.23	8	8	25	
609	51	PHC300AB70	13.25	8	8	30	
610	52	PHC300AB70	13.23	8	8	29	
611	54	PHC300AB70	13.23	8	8	29	
612	55	PHC300AB70	13.20	8	8	25	
613	56	PHC300AB70	13.21	8	8	24	
614	57	PHC300AB70	13.24	8	8	26	
615	58	PHC300AB70	13.23	8	8	29	
616	59	PHC300AB70	13.22	8	8	25	
617	60	PHC300AB70	13.23	8	8	30	
618	61	PHC300AB70	13.21	8	8	29	
619	62	PHC300AB70	13.22	8	8	25	
620	63	PHC300AB70	13.18	8	8	28	

旁站监理:

质检员: 李俊正

施工日期: 20170314