

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-01

工程名称		通威渔光一体(东港)现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵(7#)		管桩型号	实际桩顶标高(M)	使用桩长(M)	有效桩长(M)	最后贯入度(MM)	备注
序号	桩号						
1	1	PHC300AB70	13.21	8	8	29	
2	2	PHC300AB70	13.21	8	8	27	
3	3	PHC300AB70	13.24	8	8	27	
4	4	PHC300AB70	13.24	8	8	27	
5	5	PHC300AB70	13.26	8	8	26	
6	6	PHC300AB70	13.22	8	8	26	
7	7	PHC300AB70	13.23	8	8	25	
8	8	PHC300AB70	13.24	8	8	25	
9	9	PHC300AB70	13.21	8	8	24	
10	10	PHC300AB70	13.20	8	8	26	
11	11	PHC300AB70	13.20	8	8	29	
12	12	PHC300AB70	13.20	8	8	27	
13	13	PHC300AB70	13.20	8	8	27	
14	14	PHC300AB70	13.23	8	8	27	
15	15	PHC300AB70	13.20	8	8	26	
16	16	PHC300AB70	13.20	8	8	26	
17	17	PHC300AB70	13.20	8	8	23	
18	18	PHC300AB70	13.21	8	8	22	
19	19	PHC300AB70	13.19	8	8	23	
20	20	PHC300AB70	13.17	8	8	24	
21	21	PHC300AB70	13.19	8	8	25	
22	22	PHC300AB70	13.20	8	8	27	
23	23	PHC300AB70	13.20	8	8	28	
24	24	PHC300AB70	13.19	8	8	29	
25	25	PHC300AB70	13.19	8	8	30	
26	26	PHC300AB70	13.19	8	8	28	
27	27	PHC300AB70	13.18	8	8	27	
28	28	PHC300AB70	13.18	8	8	27	
29	29	PHC300AB70	13.19	8	8	26	
30	30	PHC300AB70	13.18	8	8	25	
31	31	PHC300AB70	13.17	8	8	24	
32	32	PHC300AB70	13.20	8	8	23	
33	33	PHC300AB70	13.21	8	8	23	
34	34	PHC300AB70	13.22	8	8	24	
35	35	PHC300AB70	13.24	8	8	26	
36	36	PHC300AB70	13.24	8	8	25	
37	37	PHC300AB70	13.25	8	8	25	
38	38	PHC300AB70	13.24	8	8	24	
39	39	PHC300AB70	13.24	8	8	25	
40	40	PHC300AB70	13.25	8	8	25	
41	41	PHC300AB70	13.24	8	8	27	
42	42	PHC300AB70	13.22	8	8	27	
43	43	PHC300AB70	13.20	8	8	25	
44	44	PHC300AB70	13.20	8	8	27	
45	45	PHC300AB70	13.20	8	8	27	

旁站监理:

王云明

质检员:

李任正

施工日期: 20170315