

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-13

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（ 7# ）		管桩型号	实际桩顶标高（M）	使用桩长（M）	有效桩长（M）	最后贯入度（MM）	备注
序号	桩号						
527	260	PHC400A95	13.22	10	10	28	
528	259	PHC400A95	13.22	10	10	24	
529	258	PHC400A95	13.19	10	10	28	
530	257	PHC400A95	13.22	10	10	29	
531	256	PHC400A95	13.22	10	10	30	
532	255	PHC400A95	13.19	10	10	26	
533	254	PHC400A95	13.21	10	10	26	
534	253	PHC400A95	13.23	10	10	25	
535	252	PHC400A95	13.25	10	10	29	
536	251	PHC400A95	13.25	10	10	29	
537	665	PHC400A95	13.22	10	10	25	
538	664	PHC400A95	13.22	10	10	29	
539	663	PHC400A95	13.24	10	10	27	
540	662	PHC400A95	13.22	10	10	24	
541	661	PHC400A95	13.17	10	10	29	
542	310	PHC400A95	13.19	10	10	27	
543	309	PHC400A95	13.22	10	10	25	
544	308	PHC400A95	13.23	10	10	28	
545	307	PHC400A95	13.24	10	10	27	
546	306	PHC400A95	13.19	10	10	24	
547	325	PHC400A95	13.24	10	10	25	
548	324	PHC400A95	13.24	10	10	23	
549	323	PHC400A95	13.23	10	10	29	
550	322	PHC400A95	13.19	10	10	25	
551	321	PHC400A95	13.22	10	10	23	
552	320	PHC400A95	13.25	10	10	24	
553	319	PHC400A95	13.21	9	9	25	
554	318	PHC400A95	13.25	9	9	30	
555	317	PHC400A95	13.25	9	9	27	
556	316	PHC400A95	13.22	9	9	29	
557	385	PHC400A95	13.20	9	9	23	
558	384	PHC400A95	13.21	9	9	24	
559	383	PHC400A95	13.24	9	9	26	
560	382	PHC400A95	13.25	9	9	29	
561	381	PHC400A95	13.22	9	9	23	
562	380	PHC400A95	13.23	10	10	30	
563	379	PHC400A95	13.21	10	10	29	
564	378	PHC400A95	13.20	10	10	25	
565	377	PHC400A95	13.22	10	10	30	
566	376	PHC400A95	13.19	10	10	25	
567	375	PHC400A95	13.23	10	10	29	
568	374	PHC400A95	13.20	10	10	27	
569	373	PHC400A95	13.22	10	10	29	
570	372	PHC400A95	13.23	10	10	26	
571	371	PHC400A95	13.22	10	10	28	

旁站监理:

王云明

质检员:

李进正

施工日期: 20170419