

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-14

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（ 7# ）		管桩型号	实际桩顶标高（M）	使用桩长（M）	有效桩长（M）	最后贯入度（MM）	备注
序号	桩号						
572	400	PHC400A95	13.20	10	10	24	
573	305	PHC400A95	13.19	10	10	25	
574	304	PHC400A95	13.22	10	10	29	
575	303	PHC400A95	13.22	10	10	30	
576	302	PHC400A95	13.22	10	10	30	
577	301	PHC400A95	13.19	10	10	26	
578	330	PHC400A95	13.20	10	10	29	
579	329	PHC400A95	13.23	10	10	25	
580	328	PHC400A95	13.25	10	10	29	
581	327	PHC400A95	13.25	10	10	29	
582	326	PHC400A95	13.23	10	10	25	
583	399	PHC400A95	13.22	10	10	29	
584	398	PHC400A95	13.24	10	10	23	
585	397	PHC400A95	13.22	10	10	24	
586	396	PHC400A95	13.18	10	10	29	
587	395	PHC400A95	13.19	10	10	29	
588	394	PHC400A95	13.22	10	10	25	
589	393	PHC400A95	13.23	10	10	28	
590	392	PHC400A95	13.22	10	10	27	
591	391	PHC400A95	13.19	10	10	24	
592	390	PHC400A95	13.24	9	9	28	
593	389	PHC400A95	13.24	9	9	23	
594	388	PHC400A95	13.24	9	9	29	
595	387	PHC400A95	13.19	9	9	25	
596	386	PHC400A95	13.22	9	9	25	
597	455	PHC400A95	13.25	9	9	24	
598	454	PHC400A95	13.23	9	9	25	
599	453	PHC400A95	13.25	9	9	30	
600	452	PHC400A95	13.23	9	9	29	
601	451	PHC400A95	13.23	9	9	29	
602	450	PHC400A95	13.20	10	10	25	
603	449	PHC400A95	13.21	10	10	24	
604	448	PHC400A95	13.24	10	10	26	
605	447	PHC400A95	13.23	10	10	29	
606	446	PHC400A95	13.22	10	10	25	
607	445	PHC400A95	13.23	10	10	30	
608	444	PHC400A95	13.21	10	10	29	
609	443	PHC400A95	13.22	10	10	25	
610	442	PHC400A95	13.18	10	10	28	
611	441	PHC400A95	13.22	10	10	29	
612	480	PHC400A95	13.19	10	10	25	
613	479	PHC400A95	13.24	10	10	29	
614	478	PHC400A95	13.20	10	10	28	
615	477	PHC400A95	13.22	10	10	29	
616	476	PHC400A95	13.24	10	10	26	

旁站监理:

王岩明

质检员:

姜卫正

施工日期: 20170426