

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-07

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（ 8# ）		管桩型号	实际桩顶标高（M）	使用桩长（M）	有效桩长（M）	最后贯入度（MM）	备注
序号	桩号						
271	431	PHC400A95	13.22	11	11	25	
272	432	PHC400A95	13.23	11	11	29	
273	433	PHC400A95	13.20	11	11	24	
274	434	PHC400A95	13.19	11	11	28	
275	435	PHC400A95	13.21	11	11	28	
276	436	PHC400A95	13.20	11	11	29	
277	437	PHC400A95	13.19	11	11	24	
278	438	PHC400A95	13.21	11	11	26	
279	439	PHC400A95	13.22	11	11	25	
280	440	PHC400A95	13.25	11	11	24	
281	366	PHC400A95	13.22	11	11	29	
282	367	PHC400A95	13.22	11	11	24	
283	368	PHC400A95	13.23	11	11	29	
284	369	PHC400A95	13.21	11	11	24	
285	370	PHC400A95	13.19	11	11	24	
286	371	PHC400A95	13.17	11	11	29	
287	372	PHC400A95	13.21	11	11	26	
288	373	PHC400A95	13.22	11	11	24	
289	374	PHC400A95	13.23	11	11	25	
290	375	PHC400A95	13.21	11	11	24	
291	376	PHC400A95	13.21	11	11	24	
292	377	PHC400A95	13.22	11	11	25	
293	378	PHC400A95	13.24	11	11	23	
294	379	PHC400A95	13.23	11	11	24	
295	380	PHC400A95	13.21	11	11	24	
296	381	PHC400A95	13.25	11	11	27	
297	382	PHC400A95	13.23	11	11	24	
298	383	PHC400A95	13.21	11	11	25	
299	384	PHC400A95	13.20	11	11	29	
300	385	PHC400A95	13.21	11	11	24	
301	386	PHC400A95	13.23	11	11	24	
302	387	PHC400A95	13.30	11	11	23	
303	388	PHC400A95	13.23	11	11	28	
304	389	PHC400A95	13.23	11	11	29	
305	390	PHC400A95	13.25	11	11	29	
306	391	PHC400A95	13.22	11	11	23	
307	392	PHC400A95	13.22	11	11	29	
308	393	PHC400A95	13.23	11	11	29	
309	394	PHC400A95	13.20	11	11	29	
310	395	PHC400A95	13.22	11	11	28	
311	396	PHC400A95	13.24	11	11	30	
312	397	PHC400A95	13.19	11	11	26	
313	398	PHC400A95	13.23	11	11	28	
314	399	PHC400A95	13.22	11	11	27	
315	400	PHC400A95	13.24	11	11	29	

旁站监理:

质检员:

施工日期: 20170320