

混凝土预制桩施工监理旁站记录

编号: GFDZJEM30-GFQ-12

工程名称		通威渔光一体(东港)现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵 (9#)		管桩型号	实际桩顶标高 (M)	使用桩长 (M)	有效桩长 (M)	最后贯入度 (MM)	备注
序号	桩号						
312	332	PHC400A95-11.0	13.22	11	11	27	
313	333	PHC400A95-11.0	13.24	11	11	30	
314	334	PHC400A95-11.0	13.23	11	11	28	
315	335	PHC400A95-11.0	13.21	11	11	27	
316	336	PHC400A95-11.0	13.25	11	11	27	
317	337	PHC400A95-11.0	13.23	11	11	30	
318	338	PHC400A95-11.0	13.21	11	11	27	
319	339	PHC400A95-11.0	13.20	11	11	27	
320	340	PHC400A95-11.0	13.21	11	11	32	
321	351	PHC400A95-11.0	13.23	11	11	27	
322	352	PHC400A95-11.0	13.30	11	11	30	
323	353	PHC400A95-11.0	13.23	11	11	28	
324	354	PHC400A95-11.0	13.23	11	11	27	
325	355	PHC400A95-11.0	13.25	11	11	27	
326	356	PHC400A95-11.0	13.22	11	11	30	
327	357	PHC400A95-11.0	13.22	11	11	27	
328	358	PHC400A95-11.0	13.23	11	11	27	
329	359	PHC400A95-11.0	13.20	11	11	32	
330	360	PHC400A95-11.0	13.22	11	11	27	
331	361	PHC400A95-11.0	13.24	11	11	30	
332	362	PHC400A95-11.0	13.19	11	11	28	
333	363	PHC400A95-11.0	13.23	11	11	27	
334	364	PHC400A95-11.0	13.22	11	11	27	
335	365	PHC400A95-11.0	13.24	11	11	30	
336	366	PHC400A95-11.0	13.23	11	11	27	
337	367	PHC400A95-11.0	13.23	11	11	27	
338	368	PHC400A95-11.0	13.22	11	11	32	
339	369	PHC400A95-11.0	13.19	11	11	27	
340	370	PHC400A95-11.0	13.21	11	11	30	
341	371	PHC400A95-11.0	13.22	11	11	28	
342	372	PHC400A95-11.0	13.19	11	11	27	
343	373	PHC400A95-11.0	13.21	11	11	27	
344	374	PHC400A95-11.0	13.23	11	11	30	
345	375	PHC400A95-11.0	13.25	11	11	27	
346	386	PHC400A95-11.0	13.24	11	11	27	
347	387	PHC400A95-11.0	13.22	11	11	32	
348	388	PHC400A95-11.0	13.23	11	11	25	

旁站监理:

王兴明

质检员:

姜佳正

施工日期: 20170401