

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-14

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（ 9# ）		管桩型号	实际桩顶标高（M）	使用桩长（M）	有效桩长（M）	最后贯入度（MM）	备注
序号	桩号						
373	389	PHC400A95-11.0	13.60	11	11	27	
374	390	PHC400A95-11.0	13.20	11	11	27	
375	391	PHC400A95-11.0	13.22	11	11	32	
376	392	PHC400A95-11.0	13.24	11	11	27	
377	393	PHC400A95-11.0	13.19	11	11	30	
378	394	PHC400A95-11.0	13.23	11	11	28	
379	395	PHC400A95-11.0	13.22	11	11	27	
380	396	PHC400A95-11.0	13.24	11	11	27	
381	397	PHC400A95-11.0	13.23	11	11	30	
382	398	PHC400A95-11.0	13.22	11	11	27	
383	399	PHC400A95-11.0	13.22	11	11	27	
384	400	PHC400A95-11.0	13.19	11	11	32	
385	401	PHC400A95-11.0	13.21	11	11	25	
386	402	PHC400A95-11.0	13.22	11	11	27	
387	403	PHC400A95-11.0	13.19	11	11	27	
388	404	PHC400A95-11.0	13.21	11	11	32	
389	405	PHC400A95-11.0	13.23	11	11	27	
390	406	PHC400A95-11.0	13.25	11	11	30	
391	407	PHC400A95-11.0	13.24	11	11	28	
392	408	PHC400A95-11.0	13.22	11	11	27	
393	409	PHC400A95-11.0	13.22	11	11	27	
394	410	PHC400A95-11.0	13.23	11	11	30	
395	421	PHC400A95-11.0	13.19	11	11	27	
396	422	PHC400A95-11.0	13.17	11	11	27	
397	423	PHC400A95-11.0	13.18	11	11	32	
398	424	PHC400A95-11.0	13.23	11	11	25	
399	425	PHC400A95-11.0	13.24	11	11	27	
400	426	PHC400A95-11.0	13.21	11	11	27	
401	427	PHC400A95-11.0	13.19	11	11	32	
402	428	PHC400A95-11.0	13.22	11	11	27	
403	429	PHC400A95-11.0	13.24	11	11	30	
404	430	PHC400A95-11.0	13.23	11	11	28	
405	431	PHC400A95-11.0	13.19	11	11	27	
406	432	PHC400A95-11.0	13.25	11	11	27	
407	433	PHC400A95-11.0	13.24	11	11	30	
408	434	PHC400A95-11.0	13.21	11	11	27	
409	435	PHC400A95-11.0	13.24	11	11	27	
410	436	PHC400A95-11.0	13.22	11	11	32	
411	437	PHC400A95-11.0	13.23	11	11	25	
412	438	PHC400A95-11.0	13.22	11	11	27	
413	439	PHC400A95-11.0	13.22	11	11	30	
414	623	PHC400A95-11.0	13.23	11	11	28	
415	624	PHC400A95-11.0	13.25	11	11	27	
416	625	PHC400A95-11.0	13.22	11	11	27	
417	626	PHC400A95-11.0	13.19	11	11	30	

旁站监理:

王兴明

质检员:

姜俊正

施工日期: 20170404