

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-17

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（ 9# ）		管桩型号	实际桩顶 标高（M）	使用桩长 （M）	有效桩长 （M）	最后贯入 度（MM）	备注
序号	桩号						
461	646	PHC400A95-11.0	13.17	11	11	27	
462	647	PHC400A95-11.0	13.18	11	11	30	
463	648	PHC400A95-11.0	13.22	11	11	27	
464	649	PHC400A95-11.0	13.23	11	11	27	
465	650	PHC400A95-11.0	13.21	11	11	32	
466	651	PHC400A95-11.0	13.19	11	11	25	
467	652	PHC400A95-11.0	13.24	11	11	27	
468	653	PHC400A95-11.0	13.24	11	11	27	
469	654	PHC400A95-11.0	13.23	11	11	32	
470	655	PHC400A95-11.0	13.19	11	11	27	
471	656	PHC400A95-11.0	13.22	11	11	30	
472	657	PHC400A95-11.0	13.23	11	11	27	
473	658	PHC400A95-11.0	13.21	11	11	28	
474	659	PHC400A95-11.0	13.24	11	11	27	
475	660	PHC400A95-11.0	13.23	11	11	27	
476	661	PHC400A95-11.0	13.21	11	11	30	
477	662	PHC400A95-11.0	13.20	11	11	27	
478	663	PHC400A95-11.0	13.23	11	11	27	
479	664	PHC400A95-11.0	13.23	11	11	32	
480	665	PHC400A95-11.0	13.25	11	11	25	
481	666	PHC400A95-11.0	13.22	11	11	27	
482	667	PHC400A95-11.0	13.23	11	11	30	
483	668	PHC400A95-11.0	13.21	11	11	28	
484	606	PHC400A95-11.0	13.20	11	11	27	
485	607	PHC400A95-11.0	13.19	11	11	27	
486	608	PHC400A95-11.0	13.21	11	11	30	
487	609	PHC400A95-11.0	13.19	11	11	27	
488	610	PHC400A95-11.0	13.23	11	11	27	
489	611	PHC400A95-11.0	13.22	11	11	32	
490	612	PHC400A95-11.0	13.24	11	11	25	
491	613	PHC400A95-11.0	13.23	11	11	27	
492	614	PHC400A95-11.0	13.22	11	11	27	
493	615	PHC400A95-11.0	13.22	11	11	32	
494	616	PHC400A95-11.0	13.19	11	11	27	
495	617	PHC400A95-11.0	13.22	11	11	30	
496	618	PHC400A95-11.0	13.22	11	11	28	
497	619	PHC400A95-11.0	13.19	11	11	27	
498	620	PHC400A95-11.0	13.21	11	11	27	
499	581	PHC400A95-11.0	13.23	11	11	30	
500	582	PHC400A95-11.0	13.25	11	11	27	
501	583	PHC400A95-11.0	13.24	11	11	27	
502	584	PHC400A95-11.0	13.22	11	11	32	
503	585	PHC400A95-11.0	13.22	11	11	25	
504	586	PHC400A95-11.0	13.23	11	11	27	
505	587	PHC400A95-11.0	13.22	11	11	30	

旁站监理: 王兴明

质检员: 姜佳正

施工日期: 20170410