

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-18

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（ 9# ）		管桩型号	实际桩顶标高（M）	使用桩长（M）	有效桩长（M）	最后贯入度（MM）	备注
序号	桩号						
506	345	PHC400A95-12.0	13.17	12	12	28	
507	346	PHC400A95-12.0	13.18	12	12	27	
508	347	PHC400A95-12.0	13.22	12	12	27	
509	348	PHC400A95-12.0	13.23	12	12	30	
510	349	PHC400A95-12.0	13.21	12	12	27	
511	350	PHC400A95-12.0	13.19	12	12	27	
512	376	PHC400A95-12.0	13.24	12	12	32	
513	377	PHC400A95-12.0	13.24	12	12	25	
514	378	PHC400A95-12.0	13.23	12	12	27	
515	379	PHC400A95-12.0	13.19	12	12	27	
516	380	PHC400A95-12.0	13.22	12	12	32	
517	381	PHC400A95-12.0	13.25	12	12	27	
518	382	PHC400A95-12.0	13.21	12	12	30	
519	383	PHC400A95-12.0	13.24	12	12	28	
520	384	PHC400A95-12.0	13.25	12	12	27	
521	385	PHC400A95-12.0	13.22	12	12	27	
522	411	PHC400A95-12.0	13.20	12	12	30	
523	412	PHC400A95-12.0	13.23	12	12	27	
524	413	PHC400A95-12.0	13.24	12	12	27	
525	414	PHC400A95-12.0	13.25	12	12	32	
526	415	PHC400A95-12.0	13.23	12	12	25	
527	416	PHC400A95-12.0	13.23	12	12	27	
528	417	PHC400A95-12.0	13.21	12	12	30	
529	418	PHC400A95-12.0	13.20	12	12	28	
530	419	PHC400A95-12.0	13.18	12	12	27	
531	420	PHC400A95-12.0	13.21	12	12	27	
532	451	PHC400A95-12.0	13.19	12	12	30	
533	452	PHC400A95-12.0	13.23	12	12	27	
534	453	PHC400A95-12.0	13.22	12	12	27	
535	454	PHC400A95-12.0	13.22	12	12	32	
536	455	PHC400A95-12.0	13.23	12	12	25	
537	456	PHC400A95-12.0	13.22	12	12	27	
538	457	PHC400A95-12.0	13.22	12	12	27	
539	458	PHC400A95-12.0	13.19	12	12	32	
540	459	PHC400A95-12.0	13.22	12	12	27	
541	460	PHC400A95-12.0	13.22	12	12	30	
542	491	PHC400A95-12.0	13.19	12	12	28	
543	492	PHC400A95-12.0	13.21	12	12	27	
544	493	PHC400A95-12.0	13.23	12	12	27	
545	494	PHC400A95-12.0	13.25	12	12	30	
546	495	PHC400A95-12.0	13.25	12	12	27	
547	496	PHC400A95-12.0	13.22	12	12	32	
548	497	PHC400A95-12.0	13.22	12	12	27	
549	498	PHC400A95-12.0	13.24	12	12	30	
550	499	PHC400A95-12.0	13.22	12	12	28	

旁站监理: 王兴明

质检员: 李传飞

施工日期: 20170410