

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-21

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.2M	
方阵（ 9# ）		管桩型号	实际桩顶标高（M）	使用桩长（M）	有效桩长（M）	最后贯入度（MM）	备注
序号	桩号						
622	669	PHC400A95-11.0	13.19	11	11	25	
623	670	PHC400A95-11.0	13.21	11	11	27	
624	671	PHC400A95-11.0	13.20	11	11	27	
625	672	PHC400A95-11.0	13.22	11	11	32	
626	673	PHC400A95-11.0	13.21	11	11	27	
627	674	PHC400A95-11.0	13.22	11	11	30	
628	675	PHC400A95-11.0	13.20	11	11	28	
629	676	PHC400A95-11.0	13.19	11	11	27	
630	677	PHC400A95-11.0	13.22	11	11	27	
631	678	PHC400A95-11.0	13.23	11	11	30	
632	679	PHC400A95-11.0	13.19	11	11	27	
633	680	PHC400A95-11.0	13.20	11	11	32	
634	509	PHC400A95-11.0	13.23	11	11	27	
635	510	PHC400A95-11.0	13.25	11	11	30	
636	511	PHC400A95-11.0	13.22	11	11	25	
637	512	PHC400A95-11.0	13.23	11	11	27	
638	513	PHC400A95-11.0	13.22	11	11	27	
639	514	PHC400A95-11.0	13.24	11	11	32	
640	515	PHC400A95-11.0	13.24	11	11	27	
641	516	PHC400A95-11.0	13.18	11	11	30	
642	517	PHC400A95-11.0	13.19	11	11	28	
643	518	PHC400A95-11.0	13.22	11	11	27	
644	519	PHC400A95-11.0	13.23	11	11	27	
645	520	PHC400A95-11.0	13.22	11	11	30	
646	521	PHC400A95-11.0	13.18	11	11	27	
647	522	PHC400A95-11.0	13.21	11	11	32	
648	523	PHC400A95-11.0	13.24	11	11	27	
649	524	PHC400A95-11.0	13.24	11	11	30	
650	525	PHC400A95-11.0	13.19	11	11	25	
651	461	PHC400A95-11.0	13.23	11	11	27	
652	462	PHC400A95-11.0	13.25	11	11	27	
653	463	PHC400A95-11.0	13.23	11	11	32	
654	464	PHC400A95-11.0	13.25	11	11	27	
655	465	PHC400A95-11.0	13.24	11	11	30	
656	466	PHC400A95-11.0	13.23	11	11	28	
657	467	PHC400A95-11.0	13.23	11	11	27	
658	468	PHC400A95-11.0	13.20	11	11	27	
659	469	PHC400A95-11.0	13.21	11	11	30	
660	470	PHC400A95-11.0	13.24	11	11	27	
661	471	PHC400A95-11.0	13.23	11	11	32	
662	472	PHC400A95-11.0	13.22	11	11	27	
663	473	PHC400A95-11.0	13.23	11	11	30	
664	474	PHC400A95-11.0	13.21	11	11	27	
665	475	PHC400A95-11.0	13.22	11	11	32	
666	476	PHC400A95-11.0	13.18	11	11	27	

旁站监理: 王兴明

质检员: 姜佳己

施工日期: 20170413