

混凝土预制桩施工监理旁站记录

编号：GFDZJBM30-GFQ-07

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（10#）		管桩型号	实际桩顶标高（M）	使用桩长（M）	有效桩长（M）	最后贯入度（MM）	备注
序号	桩号						
188	455	PHC400A95-12.0	13.24	12	12	27	
189	456	PHC400A95-12.0	13.23	12	12	27	
190	457	PHC400A95-12.0	13.25	12	12	28	
191	458	PHC400A95-12.0	13.23	12	12	27	
192	459	PHC400A95-12.0	13.21	12	12	27	
193	460	PHC400A95-12.0	13.22	12	12	30	
194	361	PHC400A95-12.0	13.19	12	12	27	
195	362	PHC400A95-12.0	13.22	12	12	27	
196	363	PHC400A95-12.0	13.23	12	12	32	
197	364	PHC400A95-12.0	13.18	12	12	27	
198	365	PHC400A95-12.0	13.23	12	12	27	
199	366	PHC400A95-12.0	13.24	12	12	27	
200	367	PHC400A95-12.0	13.23	12	12	27	
201	368	PHC400A95-12.0	13.19	12	12	28	
202	369	PHC400A95-12.0	13.23	12	12	27	
203	370	PHC400A95-12.0	13.20	12	12	27	
204	371	PHC400A95-12.0	13.19	12	12	27	
205	372	PHC400A95-12.0	13.23	12	12	24	
206	373	PHC400A95-12.0	13.23	12	12	27	
207	374	PHC400A95-12.0	13.19	12	12	28	
208	375	PHC400A95-12.0	13.22	12	12	27	
209	376	PHC400A95-12.0	13.22	12	12	27	
210	377	PHC400A95-12.0	13.19	12	12	30	
211	378	PHC400A95-12.0	13.22	12	12	27	
212	379	PHC400A95-12.0	13.20	12	12	27	
213	380	PHC400A95-12.0	13.23	12	12	32	
214	381	PHC400A95-12.0	13.20	12	12	27	
215	382	PHC400A95-12.0	13.18	12	12	27	
216	383	PHC400A95-12.0	13.17	12	12	27	
217	384	PHC400A95-12.0	13.20	12	12	27	
218	385	PHC400A95-12.0	13.21	12	12	28	
219	391	PHC400A95-12.0	13.23	12	12	27	
220	392	PHC400A95-12.0	13.21	12	12	27	
221	393	PHC400A95-12.0	13.24	12	12	27	
222	394	PHC400A95-12.0	13.22	12	12	24	
223	395	PHC400A95-12.0	13.24	12	12	27	
224	396	PHC400A95-12.0	13.24	12	12	28	
225	397	PHC400A95-12.0	13.25	12	12	27	
226	398	PHC400A95-12.0	13.25	12	12	27	
227	399	PHC400A95-12.0	13.25	12	12	30	
228	400	PHC400A95-12.0	13.23	12	12	27	
229	401	PHC400A95-12.0	13.20	12	12	27	
230	402	PHC400A95-12.0	13.22	12	12	32	
231	403	PHC400A95-12.0	13.24	12	12	27	
232	404	PHC400A95-12.0	13.21	12	12	27	

旁站监理：王兴明

施工员：李俊臣

施工日期：20170329