

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-10

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（ 10# ）		管桩型号	实际桩顶 标高（M）	使用桩长 （M）	有效桩长 （M）	最后贯入 度（MM）	备注
序号	桩号						
281	141	PHC400A95-12.0	13.20	12	12	30	
282	142	PHC400A95-12.0	13.22	12	12	27	
283	143	PHC400A95-12.0	13.22	12	12	27	
284	144	PHC400A95-12.0	13.20	12	12	32	
285	145	PHC400A95-12.0	13.22	12	12	27	
286	146	PHC400A95-12.0	13.21	12	12	27	
287	147	PHC400A95-12.0	13.19	12	12	27	
288	148	PHC400A95-12.0	13.23	12	12	27	
289	149	PHC400A95-12.0	13.22	12	12	28	
290	150	PHC400A95-12.0	13.23	12	12	27	
291	151	PHC400A95-12.0	13.22	12	12	27	
292	152	PHC400A95-12.0	13.23	12	12	27	
293	153	PHC400A95-12.0	13.20	12	12	24	
294	154	PHC400A95-12.0	13.19	12	12	27	
295	155	PHC400A95-12.0	13.21	12	12	30	
296	156	PHC400A95-12.0	13.20	12	12	28	
297	157	PHC400A95-12.0	13.19	12	12	27	
298	158	PHC400A95-12.0	13.21	12	12	27	
299	159	PHC400A95-12.0	13.22	12	12	30	
300	160	PHC400A95-12.0	13.25	12	12	27	
301	291	PHC400A95-12.0	13.22	12	12	27	
302	292	PHC400A95-12.0	13.22	12	12	32	
303	293	PHC400A95-12.0	13.23	12	12	27	
304	294	PHC400A95-12.0	13.21	12	12	27	
305	295	PHC400A95-12.0	13.19	12	12	27	
306	296	PHC400A95-12.0	13.17	12	12	27	
307	297	PHC400A95-12.0	13.21	12	12	28	
308	298	PHC400A95-12.0	13.22	12	12	27	
309	299	PHC400A95-12.0	13.23	12	12	27	
310	300	PHC400A95-12.0	13.21	12	12	27	
311	301	PHC400A95-12.0	13.21	12	12	24	
312	302	PHC400A95-12.0	13.22	12	12	27	
313	303	PHC400A95-12.0	13.24	12	12	30	
314	304	PHC400A95-12.0	13.23	12	12	28	
315	305	PHC400A95-12.0	13.21	12	12	27	
316	306	PHC400A95-12.0	13.25	12	12	27	
317	307	PHC400A95-12.0	13.23	12	12	30	
318	308	PHC400A95-12.0	13.21	12	12	27	
319	309	PHC400A95-12.0	13.20	12	12	27	
320	310	PHC400A95-12.0	13.21	12	12	32	
321	311	PHC400A95-12.0	13.23	12	12	27	
322	312	PHC400A95-12.0	13.30	12	12	30	
323	313	PHC400A95-12.0	13.23	12	12	28	
324	314	PHC400A95-12.0	13.23	12	12	27	
325	315	PHC400A95-12.0	13.25	12	12	27	

旁站监理: 王兴明

施工员: 姜俊臣

施工日期: 20170401