

混凝土预制桩施工监理旁站记录

编号：GFDZJBM30-GFQ-13

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（ 10# ）		管桩型号	实际桩顶 标高（M）	使用桩长 （M）	有效桩长 （M）	最后贯入 度（MM）	备注
序号	桩号						
376	106	PHC400A95-12.0	13.24	12	12	27	
377	107	PHC400A95-12.0	13.19	12	12	30	
378	108	PHC400A95-12.0	13.23	12	12	28	
379	109	PHC400A95-12.0	13.22	12	12	27	
380	110	PHC400A95-12.0	13.24	12	12	27	
381	111	PHC400A95-12.0	13.23	12	12	30	
382	112	PHC400A95-12.0	13.22	12	12	27	
383	113	PHC400A95-12.0	13.22	12	12	27	
384	114	PHC400A95-12.0	13.19	12	12	32	
385	115	PHC400A95-12.0	13.24	12	12	25	
386	116	PHC400A95-12.0	13.22	12	12	27	
387	117	PHC400A95-12.0	13.19	12	12	27	
388	118	PHC400A95-12.0	13.21	12	12	32	
389	119	PHC400A95-12.0	13.23	12	12	27	
390	256	PHC400A95-12.0	13.25	12	12	30	
391	257	PHC400A95-12.0	13.24	12	12	28	
392	258	PHC400A95-12.0	13.22	12	12	27	
393	259	PHC400A95-12.0	13.22	12	12	27	
394	260	PHC400A95-12.0	13.23	12	12	30	
395	261	PHC400A95-12.0	13.19	12	12	27	
396	262	PHC400A95-12.0	13.17	12	12	27	
397	263	PHC400A95-12.0	13.18	12	12	32	
398	264	PHC400A95-12.0	13.23	12	12	25	
399	265	PHC400A95-12.0	13.24	12	12	27	
400	266	PHC400A95-12.0	13.21	12	12	27	
401	267	PHC400A95-12.0	13.19	12	12	32	
402	268	PHC400A95-12.0	13.22	12	12	27	
403	269	PHC400A95-12.0	13.24	12	12	30	
404	270	PHC400A95-12.0	13.23	12	12	28	
405	271	PHC400A95-12.0	13.19	12	12	27	
406	272	PHC400A95-12.0	13.25	12	12	27	
407	273	PHC400A95-12.0	13.24	12	12	30	
408	274	PHC400A95-12.0	13.21	12	12	27	
409	275	PHC400A95-12.0	13.24	12	12	27	
410	276	PHC400A95-12.0	13.22	12	12	32	
411	277	PHC400A95-12.0	13.23	12	12	25	
412	438	PHC400A95-12.0	13.22	12	12	27	
413	439	PHC400A95-12.0	13.22	12	12	30	
414	623	PHC400A95-12.0	13.23	12	12	28	

旁站监理:

王兴明

施工员:

李德乙

施工日期: 20170407