

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-16

工程名称		通威渔光一体(东港)现代渔业产业园一期20MWp光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.2M	
方阵(10#)		管桩型号	实际桩顶标高(M)	使用桩长(M)	有效桩长(M)	最后贯入度(MM)	备注
序号	桩号						
479	26	PHC400A95-12.0	13.23	12	12	32	
480	27	PHC400A95-12.0	13.25	12	12	25	
481	28	PHC400A95-12.0	13.22	12	12	27	
482	29	PHC400A95-12.0	13.23	12	12	30	
483	30	PHC400A95-12.0	13.21	12	12	28	
484	31	PHC400A95-12.0	13.20	12	12	27	
485	32	PHC400A95-12.0	13.19	12	12	27	
486	33	PHC400A95-12.0	13.21	12	12	30	
487	34	PHC400A95-12.0	13.19	12	12	27	
488	35	PHC400A95-12.0	13.23	12	12	27	
489	36	PHC400A95-12.0	13.22	12	12	32	
490	37	PHC400A95-12.0	13.24	12	12	25	
491	38	PHC400A95-12.0	13.23	12	12	27	
492	39	PHC400A95-12.0	13.22	12	12	27	
493	40	PHC400A95-12.0	13.22	12	12	32	
494	66	PHC400A95-12.0	13.19	12	12	27	
495	67	PHC400A95-12.0	13.22	12	12	30	
496	68	PHC400A95-12.0	13.22	12	12	28	
497	69	PHC400A95-12.0	13.19	12	12	27	
498	70	PHC400A95-12.0	13.21	12	12	27	
499	71	PHC400A95-12.0	13.23	12	12	30	
500	72	PHC400A95-12.0	13.25	12	12	27	
501	73	PHC400A95-12.0	13.24	12	12	27	
502	74	PHC400A95-12.0	13.22	12	12	32	
503	75	PHC400A95-12.0	13.22	12	12	25	
504	76	PHC400A95-12.0	13.23	12	12	27	
505	77	PHC400A95-12.0	13.22	12	12	30	
506	78	PHC400A95-12.0	13.17	12	12	28	
507	79	PHC400A95-12.0	13.18	12	12	27	
508	80	PHC400A95-12.0	13.22	12	12	27	
509	197	PHC400A95-12.0	13.23	12	12	30	
510	198	PHC400A95-12.0	13.21	12	12	27	
511	199	PHC400A95-12.0	13.19	12	12	27	
512	200	PHC400A95-12.0	13.24	12	12	32	
513	221	PHC400A95-12.0	13.24	12	12	25	
514	222	PHC400A95-12.0	13.23	12	12	27	
515	223	PHC400A95-12.0	13.19	12	12	27	
516	224	PHC400A95-12.0	13.22	12	12	32	
517	225	PHC400A95-12.0	13.25	12	12	27	
518	226	PHC400A95-12.0	13.21	12	12	30	
519	227	PHC400A95-12.0	13.24	12	12	28	
520	228	PHC400A95-12.0	13.25	12	12	27	
521	229	PHC400A95-12.0	13.22	12	12	27	
522	230	PHC400A95-12.0	13.20	12	12	30	
523	231	PHC400A95-12.0	13.23	12	12	27	

旁站监理: 王兴明

施工员:

施工日期: 20170410

李俊飞