

混凝土预制桩施工监理旁站记录

编号: GFDZJBM30-GFQ-17

工程名称		通威渔光一体（东港）现代渔业产业园一期 20MWp 光伏发电项目		施工单位		特变电工新疆新能源股份有限公司	
桩机类型		高频锤		设计桩顶标高		13.20M	
方阵（ 10# ）		管桩型号	实际桩顶标高（M）	使用桩长（M）	有效桩长（M）	最后贯入度（MM）	备注
序号	桩号						
524	232	PHC400A95-12.0	13.24	12	12	27	
525	233	PHC400A95-12.0	13.25	12	12	32	
526	234	PHC400A95-12.0	13.23	12	12	25	
527	235	PHC400A95-12.0	13.23	12	12	27	
528	236	PHC400A95-12.0	13.21	12	12	30	
529	237	PHC400A95-12.0	13.20	12	12	28	
530	238	PHC400A95-12.0	13.18	12	12	27	
531	239	PHC400A95-12.0	13.21	12	12	27	
532	240	PHC400A95-12.0	13.19	12	12	30	
533	326	PHC400A95-12.0	13.23	12	12	27	
534	327	PHC400A95-12.0	13.22	12	12	27	
535	328	PHC400A95-12.0	13.22	12	12	32	
536	329	PHC400A95-12.0	13.23	12	12	25	
537	330	PHC400A95-12.0	13.22	12	12	27	
538	331	PHC400A95-12.0	13.22	12	12	27	
539	332	PHC400A95-12.0	13.19	12	12	32	
540	333	PHC400A95-12.0	13.22	12	12	27	
541	334	PHC400A95-12.0	13.22	12	12	30	
542	335	PHC400A95-12.0	13.19	12	12	28	
543	336	PHC400A95-12.0	13.21	12	12	27	
544	337	PHC400A95-12.0	13.23	12	12	27	
545	338	PHC400A95-12.0	13.25	12	12	30	
546	339	PHC400A95-12.0	13.25	12	12	27	
547	340	PHC400A95-12.0	13.22	12	12	32	
548	341	PHC400A95-12.0	13.22	12	12	27	
549	342	PHC400A95-12.0	13.24	12	12	30	
550	343	PHC400A95-12.0	13.22	12	12	28	
551	344	PHC400A95-12.0	13.17	12	12	28	
552	345	PHC400A95-12.0	13.19	12	12	27	
553	346	PHC400A95-12.0	13.22	12	12	27	
554	347	PHC400A95-12.0	13.23	12	12	30	
555	348	PHC400A95-12.0	13.21	12	12	27	
556	349	PHC400A95-12.0	13.19	12	12	27	
557	350	PHC400A95-12.0	13.24	12	12	32	
558	601	PHC400A95-12.0	13.24	12	12	25	
559	605	PHC400A95-12.0	13.23	12	12	27	
560	606	PHC400A95-12.0	13.19	12	12	27	
561	607	PHC400A95-12.0	13.22	12	12	32	
562	608	PHC400A95-12.0	13.25	12	12	27	
563	609	PHC400A95-12.0	13.21	12	12	30	
564	610	PHC400A95-12.0	13.25	12	12	28	
565	611	PHC400A95-12.0	13.25	12	12	27	
566	612	PHC400A95-12.0	13.22	12	12	27	
567	613	PHC400A95-12.0	13.20	12	12	30	
568	614	PHC400A95-12.0	13.21	12	12	27	

旁站监理:

王兴明

施工员:

姜健己

施工日期: 20170410